

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 369  
Project Calendar Day No. 579  
Date 12/17/2007  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 6:30 AM to 3 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator		8								Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift		8								Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Labor	8									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	4	4								Howard Schroyer	ABF
18	1	Welder	8									Danita Goble	ABF
19	1	Iron worker/Foreman										Jon Vanbruslin	ABF/RPS,
20	1	Iron worker										Jason Joe	ABF/RPS
21	1	Iron worker								7.5		Tim Green Lee	ABF/RPS off
22	1	Iron worker										Jorge R Lopez	ABF/RPS
23	1	Iron worker										Jose Manzano	ABF/RPS
24	1	Iron worker								7.5		Julio Baldrama	ABF/RPS off
25	1	Iron worker										Daniel Gomez	ABF/RPS
26	1	Iron worker										Ernesto Rodriguz	ABF/RPS
27	1	Iron worker										Hector Alvarez	ABF/RPS
28	1	Iron worker										Jose Manzano	ABF/RPS
29	1	Iron worker										Kurt Mortensen	ABF/RPS
30	1	Iron Worker Gen F/man										Lance Gaige	RPS
	1	Liebeherr Crane LR 1300		8								330 T	ABF
	1	Man Lift S-125	8										Hertz Rental

1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF west of deck
1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF
1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006									8		ABF
1	MQ Whisper Watt 7000 549-20-4007									8		ABF inside deck
1	Ingersoll Rand Air compressor 20-2183									8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831		1							6		ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044									8		ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839		1							6		ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843		1							6		ABF
1	Forklift Hertz Rental 544D-10		4							4		ABF
1	Pickup	2								6		ABF
1	Elevator	4	4									ABF

**Weather:** Cloudy, partially raining , wet grounds, cold & moderately high windy, Hi 58 F Lo 47 F, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1<sup>st</sup> Pour of Concrete, RPS Steel 7 AM to 3 PM.**

RPS continues with 9 man crew. See Pamela's diary for crew hours.

RPS continues installing transverse rebars. They are doubling the transverse rebar layers per plans.

ABF continues working on Block outs.

ABF continues with minor punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer.


ABF has built a buttress/Knee braces against the East slope form work.

RPS has installed almost 90% of the longitudinal rebars and Transverse rebars. They have started to torque the coupled rebars using the operators from the list submitted to CT for approval. This was witnessed by CT Inspector Pamela.

Gil had a staff meeting at 8 AM.

CT held a Safety Shut down meeting in the Mission Bay Trailer at 11 AM.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep