

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 380  
Project Work Day No. 590  
Date **12/28/2007**  
Shift Hours Start 0630 Stop 15:00  
Inspector Shift 6:30 AM to 11:30 AM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman									8	Terry Cronk	ABF off
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator		8								Dale Thomas	ABF
10	1	Pile Driver/Night Foreman									8	Dave Ross	ABF off
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	4	4								Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Labor	8									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator									8	Howard Schroyer	ABF off
18	1	Welder	8									Danita Goble	ABF
19	1	Iron worker/Foreman										Jon Van bruslin	ABF/RPS,
20	1	Iron worker										Jason Joe	ABF/RPS
21	1	Iron worker										Tim Green Lee	ABF/RPS
22	1	Iron worker										Jorge R Lopez	ABF/RPS
23	1	Iron worker										Jose Manzano	ABF/RPS
24	1	Iron worker										Julio Baldrama	ABF/RPS
25	1	Iron worker										Daniel Gomez	ABF/RPS
26	1	Iron worker										Ernesto Rodriguz	ABF/RPS
27	1	Iron worker										Hector Alvarez	ABF/RPS
28	1	Iron worker										Jose Manzano	ABF/RPS
29	1	Iron worker										Kurt Mortensen	ABF/RPS
30	1	Iron Worker Gen F/man										Lance Gaige	RPS
31	1	Iron worker										Wile Stockton	RPS
32	1	Iron worker										Victor Quiroz	RPS

32	1	Iron worker										Raymando Valquez	RPS
33	1	Iron worker										Roberto Ortiz	RPS
34	1	Iron worker										Jon Rasmuckser	RPS
	1	Liebeherr Crane LR 1300		8								330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125	8										Hertz Rental
	1	2 <sup>nd</sup> Man Lift S-125	5										Hertz Rental, Rec'd today
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	2						6				ABF
	1	Lincoln Vantage Welding M/C 768-30-4032							8				Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014							8				Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007							8				ABF deck
	1	Ingersoll Rand Air compressor 20-2183							8				ABF central
	1	Ingersoll Rand Air Compressor 006-18-4297							8				ABF
	1	Ingersoll Rand Air Compressor 006-18-4293							8				ABF
	1	Ingersoll Rand Flood Lights 536-40-6831		1					7				ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044							8				ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839		1					7				ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843		1					7				ABF
	1	Forklift Hertz Rental 544D-10		4					4				ABF
	1	Pickup	2						6				ABF
	1	Elevator	4	4									ABF

**Weather:** Cloudy, drizzling, wet, moderately high wind, Hi 52 F Lo 42 F, dark in the morning.

**Description of Operation:**

**6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1<sup>st</sup> Pour of Concrete, RPS Steel 7 AM to 3 PM.**

RPS continues with iron work. Started installing B1 layer rabras. See Pamela's diary for crew hours.

RPS continues installing transverse PT ducts.

ABF continues working on Block outs.

ABF continues with punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer.

ABF working on steel form work fabrication/assembly.

ABF/RPS received one truck loads of rebars.

ABF received a new 2<sup>nd</sup> Man-lift to help in welding of knife plates.

Took time off 3 hours of AL.

ABF provided flagging for 2 hours.

**Inspector:**

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep