

	1	Liebeherr Crane LR 1300		8								330 T	ABF
	1	1 st Man Lift S-125		8									Hertz Rental
	1	2 nd Man Lift S-125		8									Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005		8									ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014		8									Hertz Rental
	1	MQ Power Generator 220		8									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006		8									ABF
	1	MQ Whisper Watt 7000 549-20-4007									8		ABF deck
	1	Ingersoll Rand Air compressor 20-2183									8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
	1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831		2							6		ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044		8									ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839		8									ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843		2							6		ABF
	1	Forklift Hertz Rental 544D-10		4	4						4		ABF
	1	Pickup		2							6		ABF
	1	Elevator		4	4								ABF

Weather: Fog/cloudy morning, sunny later, moderate wind, Hi 55 F Lo 45 F, wet ground, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Continue W2 Falsework and Formwork. RSC installing Rebars for 1st Pour of Concrete, RSC Steel 7 AM to 3 PM.

RPS continues with iron work. Continues on installing B1 layer. See Pamela's diary for crew hours.

RPS continues installing transverse PT ducts.

ABF continues working on Block outs.

ABF continues with punch list jobs for the False work.

ABF continues welding of Knife Plates per the revised detail from their designer. Two welders are working on it now. It appears that it will take ABF about 2 more weeks to finish the welding.

ABF working on steel formwork fabrication/assembly.

ABF continues work on formwork between different first pours.

ABF drilled a few additional 1/2" diameter holes in the deck to drain the deck water from the rains/storms.

Attended Safety Meeting at 8 AM.

Continued to attend the Gary Pursell's staff meeting.

ABF gave the COC for the bent PD ducts received Friday 1/4/08.

ABF/RSC received 1st truck loads of rebars at 7 AM, some replacement ones and load of T-Heads total 19,352 KG with orange Tags for T-Heads.

ABF/RSC received 2nd truck loads of rebars at 7:15 AM, some replacement ones and load of T-Heads total 21,267 KG with Orange Tags for T-Heads.

ABF provided flagging for 2 hours.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep