

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	362 to 366	DATE:	12/10 to 12/14/07	<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR:	START: 07:00 STOP: 15:30	TEMPERATURE:	MIN: NA MAX: NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

Monday: 12/10/07

- Prepared and filed my last week ARE report.
- Meeting with Darryl Schram, Bill Shedd, Scott Fabel and Mike Travis about the designer of record PB and their submittals for change orders. Went over PB submittal for CCO 42 and the many discrepancies.
- Covered with Grady Hart the MEP CCR' s submitted by PB and the directions to follow.
- Reviewed with Darryl Schram and Scott Fabel the Contract change Order Process-Flow Chart. This flow chart was given by the auditor, Steve Delaney and will be returned to him after refining by Darryl.

Tuesday: 12/11/07

- Received final approved CCO 46 back from District office with the input printout. Copied to file.
- Transmitted one original of CCO 46 (Additional Macalloy Bars) to ABF for their file (in PMIV).
- Learned from MEP team about ABF comments for the draft CCO 31 submittal and the plan sheet conflicts.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.

Wednesday: 12/12/07

- Received ABF comments about the draft CCO 31 submittal and the discrepancies in the plan sheets.
- Transferred some CCO documents from X-drive to PMIV (via internal transmittals).
- Updated RFCO-log and shared it with April Smith, who is working on closing the "open' one.
- Received e-mails from Grady Hart and Alex Sanjines of TYLin about RFI 1064 and the agreement to include it under CCO 42 submittal.

Thursday: 12/13/07

- Covered with Grady Hart the MEP CCO' s and today' s meeting with ABF about CCO 31 plan sheet conflicts.
- Safety meeting at 8:00 am.
- SAS all staff meeting at 8:45 am. April Smith showed us a video about the MAZE accident and CALTRANS response to fix the problem in a record time.
- Meeting at 10:00 am about PB. Submittal for CCO 31 (Mechanical Modifications) with ABF, Darryl Schram, Bill Shedd, Mike Travis, Grady Hart, Saeed shahm. And Eric Sug. of PB. ABF Pointed out the different conflicts in the plan sheets and agreed on the need of a revision to the plan sheets in order to be correct.

Friday: 12/14/07

- Participated in the MEP CCO meeting at 9:00 am.
- As a follow-up to today' s meeting, closed some CCR' s to designated CCO.
- Reviewed with Paul Chui the inspection issue of the Wheelchair Lift at the Water Front offices and the need of follow-up with McKinley Elevator Company.
- Received e-mail from Eric Sug. of PB. Transmitting revised RFI-list to the MEP-CCO 42S1. Used list to update RFI-CCO hopper in PMIV.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS
------------------------------------------------------------------------------------------------------------------------------	--------------------------------------

REC'D 08 FEB 02 11003302