

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTERRA BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 369 to 373	DATE: 12/17 to 12/21/07 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 12/17/07

- Prepared and filed my last week ARE report.
- Covered with Grady Hart the MEP CCR' s submitted by PB and the directions to follow.
- Attended the emergency Safety Stand-down meeting.
- Discussed with Paul Chui the Mission Bay Offices outstanding issues; the furniture or filing cabinets retrofitting. I stressed out to Paul the need of follow-up on this issue and place an order ASAP.

Tuesday: 12/18/07

- Discussed with Paul Chui and Scott Fabel the Mission Bay Offices outstanding issue, especially the proposal from Corner Office for the filing cabinets retrofitting. We agreed to process the Proposal.
- Revised and updated the CCR-log to include 2 new columns for CT and ABF reference letters.
- Updated CCO-log and prepared prints for the internal CCO-meeting today.
- Participated in the CCO internal meeting at 2:00 pm.

Wednesday: 12/19/07

- Revised and updated the CCR-log to include 1 new column for "Order of Magnitude Cost". This was generated in order to address Rob Kobal concerns and have a better assessment of changes.
- Established new binders and inserts for the new CCO' s 52, 53.
- Checked with Skyway again on getting the ABC security invoices for pier 7 gate.
- Received e-mails from Jim Reid about CCO 25 submittal of new plan sheets. These revised plan sheets still need the final review from Jim and/or Brian Boal.

Thursday: 12/20/07

- Covered with Grady Hart the MEP CCO' s and CCR' s.
- Received CCO 42 updates from PB. Copied to file. This is still under review by MEP-team.
- Met with Paul Chui and went over the outstanding items that are still open.
- Checked on the Wheelchair lift at the Water-Front Offices and found it non-functional and is still under repair.

Friday: 12/21/07

- Participated in the MEP CCO meeting at 9:00 am. At today' s meeting a "wag" for the cost of each MEP CCR was generated.
- Followed-up with TYLin to get the revised plan sheets 511R1 and 519R1 of CCO 23. Sheets 511R1 and 519R1 were revised to omit reference to surveying the existing column. Specifically, "old" Note 7 on Sheet 511R1 and "old" Note 2 on Sheet 519R1.
- Tried to get from Paul Chui some information about the different items remaining to be done.
- Worked on getting a copy of the Estimate in order to start the monthly project report for Pochana.

SIGNATURE



(George Boughosn)

TITLE

Office Engineer, SAS

