


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	369 to 373	DATE:	12/17 to 12/21/2007	S	M	T	W	T	F	S	(Circle Day)
SHIFT HOUR:	START; 08:00	STOP; 16:30	TEMPERATURE:	MIN; NA	MAX; NA						

WEATHER: (NA – See Weekly Statement of Working Days)

Monday: 12/17/2007 0800-1630 = 8 hrs

- Finished last week's diary.
- Revised CCO 56 Concurrence Memo
- Revised CCO 57 per HQ's comments. Had it resigned by Rick and Brian, then sent two sets to ABF for signature.

Tuesday: 12/18/2007 0800-1630 = 8 hrs

- Revised CCO 56 Concurrence Memo again.
- Updated CCO logs.
- Sent Sam Choy latest CCO Hopper.
- CCO Meeting with ABF in the morning. Highlights included:
 - 15: Being signed. 19: Detailers have their own QA. 23: CT Letter 779 did not state what CCO the work would be covered on. (Later 34s1). Conflict in plans for scope of work and work involving some survey work which should be addressed on another CCO. Conflict in the plan sheets. Will discuss with Gary. 24: Question on revised plan sheets. Follow-up with meeting in the afternoon with Caltrans staff. 25: No revised plan sheets yet from HQ Design. 26: ABF to submit RFCO on fuse-splice issue. 27: Cost to CT next week. 28: Nothing. 31: ABF heard CT may retract plans and revise them. We have not heard that, and this was news to us. (Meeting with CT staff later stated this is not the case). 32: Nothing new. 33: Nothing new. 34: Nothing new. 36: ABF had question on enlarging the hole and ABF's CPM crew is reviewing the drilling time to see if drilling the holes larger affects the fabrication schedule. If not impact, will sign CCO as is. 37: Make sure ABF has ATP on specs and plan sheets (Note to myself). 38s1: Nothing new. 40: ABF wants CCO to sign. 41: No news from ZPMC. They're currently working on welding issues. 42: Nothing new. 43: Nothing new. 44: Nothing new. 45: FW Spencer to re-price. May have ABF provide trucking of pipe instead. 48: ABF has price from ZPMC and is currently reviewing. 50: Price to CT end of next week. 52: ABF waiting for CCO to sign. Will get it to ABF for signature later this week. 53: ZPMC currently pricing cost of scaffolding for additional work. We explained to them that we did not think the extra work portion we were responsible for required scaffolding. Steve told Sam this will probably lead to an issue on this CCO. 54: With ABF. 55: New CCO. Nothing yet to discuss. 56: Meeting to discuss the price will be needed. 57: ABF needs confirmation from Goodwin on their part of the CCO. If Goodwin is OK with the CCO, then ABF will sign the CCO as written (no cost, no time). 58: New, nothing yet to discuss.
 - Next meeting scheduled for Tuesday, January 15, 2008.
 - Dan Radu was sent back east to work on European prospects.
- Had internal CCO meeting in the afternoon.
- Revised CCO 52 Concurrence Memo.

SIGNATURE

Scott Fabel, P.E.

TITLE

Consultant Engineer, SAS

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 369 to 373	DATE: 12/17 to 12/21/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Wednesday: 12/19/2007 0800-1630 = 8 hrs

- Sent CCO 52 Concurrence Memo around for signatures.
- Got CCO 40 package ready for signatures. Gave copy to Gil for his final approval.
- Sent latest copies of the RFI-CCO Hopper to ABF as requested by Sam Choy.
- Sent Gary a copy of State Letter 779 as requested regarding CCO 23.
- Sent latest CCR Log to participants to get some kind of order of magnitude on costs for each CCR.
- Received quantity calculations from Alex Schmitt on CCO 24. Placed copies in the CCO binder and PMIV.

Thursday: 12/20/2007 0800-1630 = 8 hrs

- Finished CCO 52 and had Gil and Rick sign.
- Sent CCO 52 to ABF for signature.
- Worked on CCO log.

Friday: 12/21/2007 0800-1630 = 8 hrs

- MEP meeting.
- Worked on CCO 23 package most of the day. Got two plan sheets switched with ABF to remove notations to some survey information that was agreed to be removed. TYLin went ahead and removed it and we replaced the sheets. This was agreed by all parties. ABF then signed the CCO and gave it back to us for processing. George will process it next week while I'm on vacation. Gary went ahead and signed the CCO Memorandum as well before he left for vacation.

SIGNATURE

Scott Fabel, P.E.

TITLE

Consultant Engineer, SAS