

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>390 to 394</b>	DATE: <b>1/7 to 1/11/07</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 1/7/08 0700 - 1530 = 8 hrs

- Estimated the removal of the existing traveler rail under the Skyway in more detail under CCO 24
- Created summary of CCO 24S1 cost changes to identify components that require unit pricing
- Emailed Glenn Fleming to request unit costs of traveler components in CCO 24 S1

Tuesday: 1/8/08 0700 - 1530 = 8 hrs

- Asked Alex Schmitt to check CCO 24 cost estimate. A copy of the estimate was uploaded into the X drive
- Worked on the cost estimate summaries for CCO 16 and 19

Wednesday: 1/9/08 0700 - 1530 = 8 hrs

- Worked on the cost estimate summaries for CCO 23, 24 S0, 24 S1, and 25
- Glenn stopped by to provide costs on some of the traveler components affected by CCO 24 S1. He will provide me additional pricing of other components based on the previous project he worked on.

Thursday: 1/10/08 0700 - 1530 = 8 hrs

- Continued working on the cost estimate summaries for CCO 25, 26, 27
- Attended SAS office safety and staff meeting

Friday: 1/11/08 0700 - 1530 = 8 hrs

- Checked CCO 24 S0 plans for additional quantities of welding not estimated previously. No welding details specified in the plans.
- Dave Hunt of Elect Air called to discuss cost estimate for CCO 24 S1. Dave will be meeting with Wesmont Industries next week to discuss the change order scope. Dave will get back to me regarding Elect Air components
- Continued working on the cost estimate summaries for CCO 27 and 28.

SIGNATURE 	TITLE <b>Consultant Engineer, SAS</b>
--	--

01/14/08      File Name: ARE Diary -011308-Ocampo      Page 1 of 1

REC'D 08 FEB 02 #003315