

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | | | | |
|-------------|--|--------------|-------------------------------|---|
| REPORT NO.: | 390 to 394 | DATE: | 1/07/08 to 1/11/2008 | S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day) |
| SHIFT HOUR: | START; 08:00 STOP; 16:30 | TEMPERATURE: | MIN; NA MAX; NA | |
| WEATHER: | (NA – See Weekly Statement of Working Days) | | | |

Monday: 1/07/2008 0800-1630 = 8 hrs

- Completed last week's diary.
- Files CCO 60 concurrence from Ken Brown (Maintenance on 12/17/07).
- Updated CCO log with CCO 60.
- Got CCO 15 package ready for final signatures.

Tuesday: 1/08/2008 0730-1600 = 8 hrs

- Sent request to Rick Morrow for TB Management to send us a request to purchase the main cable and cable band from the Contractor after the friction tests are complete. This would be under CCO 60.
- Wrote memo, and got memo signed back from Ken Terpstra requesting the purchase of the cable and cable band under CCO 60.
- Gave CCO 15 package to Gary for final signature.
- Worked on CCO 60 Concurrence Memo some more.

Wednesday: 1/09/2008 0730-1600 = 8 hrs

- Worked on Order of Magnitude costs with Brian Boal on CCR's.
- Reviewed BATA's auditors draft report. Gave my comments to Darryl.
- Gave copy of CCO 60 memo request to Imad from BATA so we can get a request from BATA for CCO 60 as well.
- Received a "deleted" CCO 25 sheet (872R1) from Bob Brignano. Placed it into the PMIV plan sheet library.
- Sandy Macilotti to start Monday, 1/14/08 at 8 AM.
- Sent e-mail to Gil on status of CCO 40. CCO 40 ready to go to ABF for signature, but waiting on Gil's final approval of the CCO package since 12/19/07.
- Talked with Mark Woods, Gil and Brian regarding the estimated costs of the CCR's. Placed their comments into the CCR log.
- Transferred copies of the latest CCO plan sheets into the plan sheet folder on the X-drive.

SIGNATURE

Scott Fabel, P.E.

TITLE

Consultant Engineer, SAS

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | |
|--|---|
| REPORT NO.: 390 to 394 | DATE: 1/07/08 to 1/11/2008 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day) |
| SHIFT HOUR: START; 08:00 STOP; 16:30 | TEMPERATURE: MIN; NA MAX; NA |
| WEATHER: (NA – See Weekly Statement of Working Days) | |

Thursday: 1/10/2008 0730-1600 = 8 hrs

- Safety and Staff meeting in the morning.
- Got CCO 40 package "approved" by Gil and Ron (Matin) to go to the Contractor for signature. E-mailed a copy of the CCO to Sam Choy to make sure he did not have any questions or comments on the language of the CCO prior to submitting the CCO to ABF for "final" signatures.
- Got CCO 15 package "approved" by Gary. Gave to George to package and send to the DO for processing.
- Sent CCO concurrence request to Ken Terpstra for CCO 52. Once we get Ken's concurrence, we can have Gary sign it so it can be processed.
- Brian Boal signed the Concurrence Memo for CCO 60. Gave to the bosses for their signatures.
- Wrote draft CCO 56 (v1). Gave copies to Brian and Darryl for their review.

Friday: 1/11/2008 0730-1600 = 8 hrs

- Received CCO 52 concurrence from Ken Terpstra. Prepared CCO package for final approval.
- Received CCO 56 comments back from Brian.
- Revised CCO 40 language. Got OK from ABF and CT on CCO language. Will have Gil and Rick sign as soon as I see them (they're in-and-out) so I can send it to ABF for signature.
- Assigned CCO's 62, 63, 64 and 65 to Tower Group. Helped them start writing concurrence memos and set up project files.

SIGNATURE

Scott Fabel, P.E.

TITLE

Consultant Engineer, SAS