

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALIFORNIA BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small>
04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 390 to 394	DATE: 01/07/08 to 01/11/08 M T W T F (Circle Day)
-------------------------------	--

SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
--	--

WEATHER: **(NA – See Weekly Statement of Working Days)**

- Monday : 1/07/08**
- Prepared and filed my last week ARE report.
 - Received from Jake of Skyway the long awaited ABC Security invoices for Pier 7 gate up to November 2007.
 - Prepared the cost update for Pier 7 gate and e-mailed it to ABF. This falls under SAS CCO 12, Access Control Measures.
 - Received draft letter from Martin Chadraw. To ABF for the handrail modifications. Gave my input to Martin.
 -
- Tuesday: 1/08/08**
- Called into Don Shoop of Performance Modular and scheduled with him for the stairs adjustment (overpass).
 - E-mailed to Brian Petersen of ABF, copies of the latest orders from the Corner Office for the Mission Bay.
 - Established CCO binders for the new CCO' s 56 and 60.
 - Updated CCO log to reflect new updates.
 - Covered with Darryl Schram the latest issues and work in progress.
 -
- Wednesday: 1/09/08**
- Updated CCR log to reflect the order of magnitude dollar amount for each CCR on the list for budgeting purposes. This will aid Rob Kobal in establishing the Risk Management Cost.
 - Started Concurrence Memo for CCO 59 (Additional Electr. Penetrations) and gave to Bill Shedd to complete.
 - Per Darryl Schram request, toured the site with Chris Master to identify some additional work needed to be done by ABC Telecom subcontractor for the new AT&T phone installation.
 - Called into Thomas Heidal of ABC Telecom and scheduled an appointment with him to come on-site next Monday in order to do the extra work for Chris Master/AT&T work.
 -
- Thursday: 1/10/08**
- Attended the Safety Meeting at 8:00 am. Perfect attendance was highlighted today (I' m one of them).
 - Attended the biweekly SAS all staff Meeting at 8:45 am. Brian Boal did some manual cable presentation.
 - Prepared the approved CCO 15 package (W2-Hinge K and Saddle Modifications) and gave to Roberto Borja for District Office processing.
 - Received submittal from TYLin for CCO 42 S1 (Cable Tray Changes). Need PB' s.
 -
- Friday: 1/11/08**
- Participated in the MEP CCO meeting at 9:00 am. At today' s meeting new CCO 61 was assigned for CCR' s 42, 58 & (RFI' s 707, 1134).
 - Sent to ABF through PMIV one original of approved CCO 23 (Revise W2 Cap & E2 Cross Beams).
 - Inspected the installation of the stairs and landing for the over-crossing of the retaining wall in front of the Mission Bay Offices. Contractor oriented and adjusted installed stairs and handrails per our instructions.
 - Checked with Chris Master on the additional work needed at the Water Front Offices (Warehouse). A new back-board is needed for the installation of new AT&T phone lines.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
---	---