

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **397 to 401** DATE: **1/14/08 to 1/18/2008** S M T W T F S (Circle Day)

SHIFT HOUR: START; **08:00** STOP; **16:30** TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 1/14/2008 0800-1630 = 8 hrs


- Completed last week's diary.
- Sandy Michelotti started today. Gave her the initial paperwork to sign and review. Trying to get her a computer.
- Worked on CCO 25 plan sheets in the afternoon. It was observed that the CCO block was missing the CCO number and incorrect CCO description. Bob got someone who works under Gary to fix the plans for us instead of having to wait several days for HQ to fix them.

Tuesday: 1/15/2008 0730-1700 = 8 + 1 OT hrs

- Updated CCO logs.
- Worked on concurrence memos.
- ABF CCO meeting notes:
 - 15: ABF wants final copy of CCO. 19: Gary wants more information form Candraft. 24: Last piece of rail on Skyway was not installed. 25: New plans coming to ABF. ABF wants letter to stop old plan set. 26: Thomas needs to add RFI on splice joints. 27: ABF re-examining price from ZPMC. Sam thinks ZPMC did not understand what the extra scope was. 31 - 34: Nothing. 36: Need CCO to ABF. 37: Nothing. 38s1: Price tomorrow (\$1.85M). 40: Rick had question on cost. If OK, can finalize and send to ABF for final signatures. 41: ABF has RFI into CT on grade of pad eye material. Once that is answered, can give us a price. 44: Plan sheet with handrail coming to ABF. 45: Waiting on Jefco's numbers. 48: ABF has more questions. With Bob right now (ABF tower manager). 50: ABF this week. 53: With ZPMC. Looking at cost of scaffolding for grinding. 56: ABF waiting for answer on price. 57: Sam says to reincorporate RFI 912 into the CCO. Check with Brian. 58: Barge leaving in two weeks. Check with Mark Woods. 60: Cable display. Compression test will be on 1/21, and friction test on 2/4. Next meeting: 2/5/08 at 11 AM after they get back from China.
 - Worked late on CCO 25 plans and specs.
 - Sent contractor CCO log.

Wednesday: 1/16/2008 0730-1600 = 8 hrs

- Worked on several CCO's today. Very busy.
- CCO Meting (Internal): 19: Send Ken Darby e-mail on I&A Extension to 7/1/08. 24: Issue CCO as-is and defer Adj of Comp on character of work. See CCO log for other details. Next meeting: Wed., 2/6/08 at 2 PM.
- Finished Letter #1148 to ABF regarding CCO 25. Sent to April for final review and signature.
- Follow through with transmitting new CCO 25 package plan sheets to ABF in plan sheet library.

SIGNATURE  TITLE **Consultant Engineer, SAS**

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 397 to 401	DATE: 1/14/08 to 1/18/2008 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Thursday: 1/17/2008 0730-1600 = 8 hrs

- Wrote transmittal 297 to void sheet 872S1 in Plan Sheet Library for CCO 25. Will send out this transmittal once Letter 1148 goes out.
- Worked on response to Letter 317 from ABF on various RFI's regarding tower, MEP and OBG issues. Worked with the Seniors to obtain resolutions to RFI's that are old, but never resolved. This included researching the PMIV RFI database and presenting draft responses to each Senior on the open RFI's.

Friday: 1/18/2008 0730-1600 = 8 hrs

- Got Sandy's computer working.
- Had MEP meeting in the morning.
- Worked on CCO 25 transmittal, updated Plan Sheet Library.
- Discussed State policies with Sandy per Bill Shedd's request.

SIGNATURE

Scott Fabel, P.E.

TITLE

Consultant Engineer, SAS