

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 <b>04-0120F4</b> <b>04-SF-80-13.2/13.9</b> <b>SAS</b>
---

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>404 to 408</b>	DATE: <b>01/21/08 to 01/25/08</b> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: <b>07:00</b> STOP: <b>15:30</b>	TEMPERATURE: MIN: <b>NA</b> MAX: <b>NA</b>

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

Monday: 1/21/08

- Holiday (Martin Luther King).

Tuesday: 1/22/08

- Prepared and filed my last week ARE report.
- Received from James Duxbury of TYLin an e-mail about CCO Block revision on plan sheets in reference to RFI' s not included in the CCO. This revision was confirmed by Gary Pursell in a reply e-mail.
- Thomas Heidal of ABC Telecom was on site to finish the additional work for the new AT&T phone lines installation. Confirmed with AT&T personnel and Chris Master the work in progress.
- Prepared the approved CCO' s categorization for Don Ross DRB meeting.

Wednesday: 1/23/08

- Conveyed to Bill Shedd the agreed upon revision to CCO Block on the revised plan sheets, which is to be implemented by PB too.
- Worked on preparing the Project monthly cost report (Pochana).
- Checked with Rob Kobal on latest Risk management cost and got the \$ amount to be used in the monthly.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.

Thursday: 1/24/08

- Attended the Biweekly Safety Meeting at 8:00 am.
- Attended the SAS all staff Meeting at 8:45 am. Mark Woods presented a slide show from China about the Tower Mock-up fabrication.
- Called into Corner Office and inquired about the delivery date of the furniture to the new Mission Bay offices.
- Received CCO 31 (mechanical Modifications) submittal from PB. Gave one copy to Bill Shedd for review.

Friday: 1/25/08

- Participated in the MEP CCO meeting at 9:00 am. CCO Block revision on revised plan sheets was discussed and revised Memorandum was distributed. Eric Sugiyama. Of PB suggested defining in the Memo, the "Description" of a CCO and the former revisions "triangles" on a plan sheet.
- Confirmed with Corner Office the delivery of furniture to Mission Bay offices next Wednesday.
- Met with Karen Wong and Darryl Schram about the remaining landscaping between the PIO, SAS and Mission Bay trailers. We need to define scope and budget.

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------