

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 1/20/08 through 1/26/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 24%

Contract Approval Date: May 3, 2006

Completed – 24%

First Working Date: May 18, 2006

Bid Amount: \$1,434M

Est. Date of Completion – Spring 2013

Total Amount paid to contractor (items, CCO's and MOH): \$359,687,626.50

Total Amount paid to contractor (Items and CCO's): \$347,266,603.72

Total MOH: \$12,421,022.78

Mobilization: \$215,000,000.00

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower, W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor continues work on dredging permits and operations plan.
- Requests for Information (RFI): 1417 received – 1393 (98%) responded to.
- Working Drawing Submittals: 1009 received – 857 (85%) responded to.

Field work at Pier W2 Cap Beam and Vicinity

- Continue work on the falsework punchlist.
- Continue installing reinforcing steel for base slab pour scheduled in early-February 2008.
- Mobilization for Temporary Towers A, B and C foundation piles is scheduled for later this month.
-

Steel Fabrication

- OBG – ZPMC: Fabrication continues on side plates, bottom plates, & floor beam sub-assemblies including deck plates and corner sub-assemblies for lifts 3 and 4.
- Tower – ZPMC: Work continues on the contract required mock-ups including T1 Saddle Segment 1 & 2; starts cutting plates for T1 diaphragm.
- Fabrication of piles and driving frames for Temporary Towers “D”, “F” and “G” are continuing.
- Barge fabrication in Oregon and the Shearleg Boom Crane fabrication at ZPMC are both ongoing. The barge is scheduled to be shipped to ZPMC in early February 2008.
- Temporary Towers “A”, “B”, and “C” Structural Steel procurement and fabrication continues.
- Cable compaction and cable band friction tests will start and will be completed next month.
- W2 saddle fabrication continues in Japan.

ASSISTANT RE'S DAILY REPORTS:

Monday, January 21 , 2007

- Mostly Rainy
- MLK Holiday

Tuesday, January 22, 2008

- Mostly overcast, showers and cold.
- I chaired the Pre MEP RFI meeting. I assigned the new staff to RFIs that are outstanding.
- I attended the MEP RFI meeting with ABF. Notes are in my file on the agenda.

REC'D '08 FEB-02 #003343

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 01-26-08

- I discussed China with Forner.
- I spoke to Mike T regarding CCR 43. Lights need to be added to the chimney interiors to provide light to the ladders and to the equipment within. Mike emailed the recommendation and I added to it and sent it along to Eric, requesting the change.
- I worked on time sheets.

Wednesday, January 23, 2008

- Showers.
- I spoke to Scott Kennedy in china who will be assisting the fabrication process in regards to the MEP at ZPMC.
- I worked with Martin and Rachel and Travis Haft to get the auto cad drawings that Chris made, into PDF so that Scott can open them in China. I also sent Mike's charts to Scott.
- I discussed several issues with Mike and Sam regarding RFIs and cco's that pertain to the electrical.
- I met with Alex at TYLin to discuss the sheets for CCO 31.
- I spoke to Eric over the speaker phone with Grady and we resolved the comments to RFI 1029 r3. Grady will try to process it for Fal to send out in the morning.

Thursday, January 24, 2008

- Cloudy and showers.
- I attended the senior meeting. Gary and Rick discussed the Core meeting that I attended yesterday. See my notes.
- I went over the reports that Alex wrote and edited as necessary.
- I sat with Sandi and went over her orientation packet and check lists
- I reviewed RFI responses with Grady and Mike.
- I had a staff meeting to introduce my new members, Rob Feather and Sam Patel. I made an agenda and asked for input to accommodate staff interests for assignments.

Friday, January 25, 2008

- Rain all day.
- I discussed the CCO meeting agenda with George and Grady.
- I attended the mep cco meeting at the wdc. We discussed all the cco's and ccr's. My notes are on the agenda.
- Martin's Boss, Greg Zeiss called regarding a job in Sacramanto.
- I read over the DRB agenda for next week's meeting.
- I read ABF's letter regarding RFI 921.r3. Keith and I went to discuss it with Chris H.
- I went to the WDC to meet and discuss the revised shop drawing process and the ABF letter 422. I also discussed the issue with Eric and Thomas, and again with Keith and Chris H. we agreed to meet and discuss it on Monday at 8:30 and follow that discussion with CCO 43s1 review.

Saturday, January 26, 2008

- No work planned

Sunday, January 27, 2008

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER