

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	401			
Project Work Day No.:	611			
Date	01/18/2008			
Inspectors	Start	09:15	Stop	13:30
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

**Weather:** Sunny, mild to slightly warm temperature - Hi 60 F Lo 40 F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Welding connections at cap beam D near stringer 24.
- Construction of stay-forms continues on 1/3 section in the south.
- Miscellaneous clean-up of material around W2 in preparation for Dutra-Traylor mobilization and CC Myers relocation of the waterline near existing E1. CC Myers sub-contractor has also started the stair tower at the existing E1.

**RPS**

- Continued to place vertical stirrups near W2E and W2W up to void areas of the cap beam, see sheets 497S18 and 497S19.

**Office Work:**

- Wrote today's diary.
- Reviewed plans and specifications for W2 cap beam.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	DSC00654		
Date:	01-18-08	By Int:	S Song

Description: Placement of vertical stirrups near W2W.

File Name:	DSC00655		
Date:	01-18-08	By Int:	S Song

Description: Continued placement of vertical stirrups near W2E.