

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 407
Project Work Day No.: 617

Date: 01/24/2008
Inspectors Hours: Start 09:45 Stop 14:30
Shift Hours: 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV, Sub RPS

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie Down	#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	4	4									Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman		8									Leo Vega	ABF
3	1	Pile Driver Foreman		8									Gordon Crocker	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Tony Creighton	ABF
6	1	Pile Driver		8									Richard Yambao	ABF
7	1	Pile Driver		8									Luke Paulk	ABF
8	1	Laborer		8									Jose Molina	ABF
9	1	Laborer	8										Rickie Campos	ABF
10	1	Crane Operator	2	3	3								Dale Thomas	ABF
11	1	Pile Driver		8									Paul Ekstrom	ABF
12	1	Pile Driver		8									Rodney Thompson	ABF
13	1	Pile Driver J/M		8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift		8									Douglas Greene	ABF
15	1	Pile Driver/Welder		8									Harry Wheat	ABF
16	1	Laborer		8									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	3	3	2								Howard Schroyer	ABF
18	1	Welder		8									Danita Goble	ABF
	1	Liebherr Crane LR 1300	2	3	3								330 T	ABF
	1	1 st Man Lift S-125										8		Hertz Rental
	1	2 nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF, deck
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4014										8		Hertz Rental
	1	MQ Power Generator 220		8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006		8										ABF
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF

1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF deck
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Genie 541-4000N Flood Lights										8		ABF Hertz Rental deck NE
1	Genie 541-4000N Flood Lights										8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF Hertz Rental deck E
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF Hertz Rental deck SE
1	Curing spray pump 765-53-5010										8		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10										8		ABF
1	Pickup										8		ABF
1	Elevator	3	3	2									ABF

Weather: Mostly overcast skies with intermittent light rain in the afternoon, high winds, cold temperature - Hi 46 F Lo 43 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Construction of the stay-form blockout for the vertical bars continues in the southwest and is close to completion. Material mobilized for the northwest blockout construction.
- Adjustments continued today to plumb cable tie down pipes at W2E.
- Miscellaneous clean up continues for upcoming Traylor-Dutra mobilization near W2 cap beam.
- No welding on the falsework today due to the high winds.
- Curing concrete for the working slab to assemble Hinge K plates and Macalloy bars.

RPS

- Continued to place vertical stirrups near W2E in the top pier slab area, see sheets 497S18 and 497S19.
- Profiled tendons 9,10, 11, 12, 25, 13, 26, 14, 27, 15, 28, 29, 30, 31, 32, 33, 34, 16, 35, 17, 36, 18, and 19 on the south side to the 3.00m break point.

Office Work:

- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)