

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-87

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of January 28,
2008

Monday, January 28, 2008

Attended Champions meeting for discussion on current issues with SAS project.

Attended regular MEP integration meeting chaired by Saeed S.

Tuesday, January 29, 2008

Held regular (every 4 months) DRB project status update at ABF's office. After meeting adjourned at ~1pm, the DRB was provided a tour of the cable compaction mock-up and a field tour of the work underway to the W2 cap beam.

Wednesday, January 30, 2008

Attended Skyway Safety Meeting as make up for missed tailgate meeting last week while in China.

At small group core team, we discussed:

- Resolution of survey control issue.
- Proceeding with fabrication of tower double diaphragms.
- Contract with photographer/videographer Neil Looker.
- PMIV and FCN development for use in China.
- Status of Barge, due to leave Portland next Wednesday.
- Parking on YBI

Held internal meeting to discuss FCN procedures and issues related to "blue line," drawings. Update where we're at and what is needed to proceed forward.

Thursday, January 31, 2008

Held bi-weekly senior staff meeting to enhance communication and update of current issues.

Attended multi-project contractor's coordination meeting at CCM's office on YBI.

Friday, February 1, 2008

Attended portion of SSPRP for portion on SAS, which was presented by Rick Morrow.



Gary Pursell
Resident Engineer
Self-Anchored Suspension Bridge

REC'D *08 FEB-23 #003533