

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 2/03/08 through 2/09/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 25%
Completed – 25%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Total Amount paid to contractor (items, CCO's and MOH): \$359,687,626.50
Total Amount paid to contractor (Items and CCO's): \$347,266,603.72
Total MOH: \$12,421,022.78
Mobilization: \$215,000,000.00

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower, W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor continues work on dredging permits and operations plan.
- Requests for Information (RFI): 1447 received – 1421 (98%) responded.
- Working Drawing Submittals: 1087 received – 966 (89%) responded.

Field work at Pier W2 Cap Beam and Vicinity

- Sub-contractor continues installing reinforcing steel for next base slab pour on February 15, 2008.
- Sub-contractor continues work on Temporary Tower "A" west foundations pile cap.

Steel Fabrication

- OBG – ZPMC: Fabrication continues on side plates, bottom plates, & floor beam sub-assemblies including deck plates and corner sub-assemblies for lifts 3, 4, 5 and 6.
- Tower – ZPMC: Work continues on the Contract required mock-ups & T1 saddle segment 1 and 2, continue cutting plates for T1 diaphragm. The 3 Tower mock-ups are nearing completion.
- Fabrication of piles and driving frames for Temporary Towers "D", "F" and "G" are continuing.
- The Shearleg Boom Crane fabrication at ZPMC is ongoing. The Barge has been completed and has left Oregon and is expected to arrive at ZPMC by April 1, 2008.
- Temporary Towers "A", "B", and "C" Structural Steel procurement continues. Fabrication of truss members continues.
- W2 saddle fabrication continues in Japan.
- E2 falsework fabrication starts and scheduled to continue through May 2008.

ASSISTANT RE'S DAILY REPORTS:

Monday, January 04, 2007

- Mostly clear and cool
- I had a phone conversation with Scott Kennedy in China and agreed to send mikes latest charts of the tower and OBG penetrations. I told him that I would be going over to China. He is a good asset over there, as he seems thorough and hard working. Gary Lai compared him to Mike Travis.
- I printed and sorted and filed and reviewed various RFI and submittal stuff.
- I reviewed time sheets.
- I met with CT and PB to discuss the response to RFI 941 (& 942). Notes are

REC'D '08 FEB-23 #003534

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 02-09-08

Tuesday, February 05, 2008

- Mostly clear and cold.
- I chaired the Pre MEP RFI meeting. I assigned the new staff to RFIs that are outstanding.
- I attended the MEP RFI
- I discussed China with Forner.
- I spoke to Mike T regarding RFI 941.
- I worked on time sheets.
- I met with Grady, April, George to discuss the MEP CCO's. I briefed them and established the status of our cco's in preparation for tomorrow's cco meeting, that I will not attend.
- I spoke to Todd Arnt of Champion Fiberglass Pipe. I told him that I was not a designer and there I had no way of specifying conduit type. I gave him Parvis' phone number and told him that I would email some pictures of failed pipe on another bridge.

Wednesday, January 06, 2008

- Clear and cold.
- I took the whole day off on vacation and went to the dentist and did a little email stuff from home while I worked on my house and had a CC County Framing inspection on my addition project on my home.

Thursday, January 07, 2008

- Clear and cool.
- I attended the Safety meeting. We viewed a video on "Height Safety Essentials". Sanny Khow hosted. See my notes.
- Attended the SAS staff meeting and discussed the status of the project. More in my notes.
- I reviewed mikes comments for RFI 941 with Mike and Martin. We went to see Saeed and called Al on the speakerphone and discussed. He will revise and resubmit.
- I worked on an encroachment permit issue for the Marina Vista job. Inspection hours for the pipeline installation were tallied and sent.
- I cleaned up my email files and replied as necessary.
- I emailed Abiodon on behalf of Sophea who had to revise his time sheet and I had to justify it.

Friday, February 08, 2008

- Clear and cool.
- I attended the mep cco meeting at the wdc at 8:00. We discussed all the cco's and ccr's. My notes are on the agenda.
- I spent most of the day working on the issue regarding moving the air and water lines that are on the tower. I discussed with Saeed, Tom, Scott. and Melvin. I briefed Forner and Gary P. I set up a meeting with Design and the architects, and Maintenance for this Monday.
- I worked with Martin on the recap of the MEP meeting.

Saturday, February 09, 2008

- No work planned

Sunday, February 10, 2008

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER