

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT  
BY WILLIAM SHEDD

File 46

Date: 2/10/08 through 2/16/08

**SELF-ANCHORED SUSPENSION (04-0120F4)**

Gary Pursell / Rick Morrow

Time Elapsed – 26%  
Completed – 25%  
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006  
First Working Date: May 18, 2006  
Est. Date of Completion – Spring 2013

Total Amount paid to contractor (items, CCO's and MOH): \$359,687,626.50  
Total Amount paid to contractor (Items and CCO's): \$347,266,603.72  
Total MOH: \$12,421,022.78  
Mobilization: \$215,000,000.00

**STATUS OF WORK:**

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" and "B", W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor submitted application for modified dredging permit currently under review by various agencies.
- Requests for Information (RFI): 1480 received – 1461 (99%) responded.
- Working Drawing Submittals: 1144 received – 1047 (92%) responded.

Field work at Pier W2 Cap Beam and Vicinity

- Sub-contractor continues installing reinforcing steel and form work for next base slab pour scheduled for mid April 2008.
- Sub-contractor continues work on Temporary Towers "A" and "B" west foundation pile cap.
- 

Steel Fabrication

- OBG – ZPMC: Fabrication continues on Lifts "3" and "4" including Lifts "5" and "6" segment assemblies.
- Tower – ZPMC: Work continues on the Contract required mock-ups & T1 saddle segment 1 and 2. Continue cutting plates for T1 diaphragm and skin plates.
- Fabrication of piles and driving frames for Temporary Towers "D", "F" and "G" are continuing.
- The Shearleg Boom Crane fabrication at ZPMC is ongoing. The Barge is on its way to ZPMC via Long Beach for coastwise trade.
- Temporary Towers "A", "B", and "C" Structural Steel procurement continues. Fabrication of truss members continues.
- E2 falsework fabrication continues at ZPMC.
- W2 saddle fabrication continues in Japan.

**ASSISTANT RE'S DAILY REPORTS:**

**Monday, February 18, 2007**

- Clear and mild
- President's Day Holiday.
- I did not work though the contractor worked as well as most of my consultant staff.

**Tuesday, February 19, 2008**

- Mostly overcast with showers.
- I chaired the Owner / Designer RFI Meeting. Notes are on the agenda.

REC'D - COPY FILED ON 2/26

2  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 02-23-08

- I attended the MEP RFI meeting. Notes are on the agenda.
- I caught up on emails and stuff that piled up during yesterday's holiday.
- I worked on seating for my staff.
- I attended Pete's meeting to update the China team on the MEP status. There was some drama with Gary and Saeed with the frustration of the delay in delivery dates for PB cco's rfi's etc.

**Wednesday, February 20, 2008**

- Showers.
- I spoke to Woods regarding the pier 7 bicycles.
- I spoke to staff about Irene. She will go to Asia and retire from the state. A trip to visit her is in planning.
- I attended the Core Meeting. Notes are in my files
- I worked on preparation for my China trip (Visa) and went to SF to pick it up. I gave a ride to Boal.
- I met with Bassone and Bonnett to discuss the DIP pipe paint spec for the cco 45. We figured out the history and determined the missing info. Chris will send an RFI.

**Thursday, February 21, 2008**

- Showers.
- I attended the Safety that was hosted by Xavier Chen and we viewed a video on Hazards in the workplace. More notes in my files.
- I attended Saeed's meeting for the core team of the MEP Integration. Notes in my files.
- I researched the training policy for consultants. I spoke to Charade and Prakask. We will provide training to consultants and they will charge the time to their overhead if they elect to attend.

**Friday, February 22, 2008**

- Showers.
- I attended the mep cco meeting at the wdc at 8:00. We discussed all the cco's and ccr's. My notes are on the agenda. Fomer attended the meeting.
- I met with Fomer, Nabil, Saeed, and Gary. Gary and Nabil vented from their perspectives. Ultimately we are headed in the right direction and we will catch up with the RFI's, CCO, yellow sheets, etc.
- I discussed the cable lighting / stanchons CCR 49 and the letter from ABF (451) with Travis and Saeed. I sent n email to TYL and PB regarding the importance and urgency if the issue.

**Saturday, February 23, 2008**

- No work planned

**Sunday, February 24, 2008**

- No work planned.



William B. Shedd,  
SENIOR CONSTRUCTION ENGINEER