

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Senior Bridge Engineer

Report # 5, 417-423

SFOBB - SAS

DAILY REPORT

Week of Feb.3, 2008

Gil Klebanov

- Monday, February 4, 2008

Worked on miscellaneous job related issues. Preparations for the first W2 concrete pour. Discussed with ABF upcoming concrete pour and details of curing and thermal control. Stressed the necessity of timely curing. David Bradd, Matt Bruce and I set marks on the southern Falsework columns to monitor settlement.

- Tuesday, February 5, 2008

Watched the first concrete pour on the south side of the bottom slab at W2. At the end of the pour about 1:30 pm asked ABF(Steve Marco, Jim Davidson, Charlie Kanapicki, Mark Mac Donald) to use curing compound or any other approved method to cure concrete prior to placing polyethylene sheeting and blankets, that began at about 6pm to avoid possible cracking, telling them that the concrete should not be left without cure after placing for hours ABF refused. For the details of the concrete pour refer to CT field engineers reports.

- Wednesday, February 6, 2008

Worked on miscellaneous job related issues. Attended Concrete Team Meeting. Discussed yesterday's concrete pour and ways to improve, including curing issue.

- Thursday, February 7, 2008

Worked on miscellaneous job related issues. Attended Temporary Towers and T1 erection tower meeting.

- Friday, February 8, 2008

Worked on miscellaneous job related issues. Watched concrete pour-North part of the bottom slab. The contractor used water mist cure prior to placing polyethylene sheeting and blankets. For the details of the concrete pour refer to CT field engineers