

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>425 to 429</b>	DATE:	<b>2/11/08 to 2/15/2008</b>	S	<input type="checkbox"/>	M	<input type="checkbox"/>	T	<input type="checkbox"/>	W	<input type="checkbox"/>	T	<input type="checkbox"/>	F	<input type="checkbox"/>	S	(Circle Day)
SHIFT HOUR:	START; <b>08:00</b>	STOP; <b>16:30</b>	TEMPERATURE:	MIN; <b>NA</b>	MAX; <b>NA</b>												
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>																

- Monday: 2/11/2008 0800-1630 = 8 hrs
- Finished last week's diary,
  - Reviewed ABF Letter 317 to make sure that the original holding of CCO 66 was not needed for Tower RFI cleanup issues.
  - Reassigned CCO 66 to "silicone caulking".
  - Reviewed TYLin's e-mail request for silicone caulking. Reviewed the Special Provisions and found other specs that refer to silicon caulking and sent the list to Brian for review. My thought was that if we're changing the specs, we should look at all of the Specials to see if other specs have to be modified as well.
  - Updated the RFI-CCO Hopper to include Mark Wood's e-mail on certain RFIs to be included in various CCO's.
  - Revised letter for the procurement of the Skyway traveler rail. Sent to Jeff and Steve for their input.
- Tuesday: 2/12/2008 0800-1630 = 8 hrs
- Worked on CCO 21s1 issues. Suggested to Mark Woods that this work go under a different CCO since CCO 21s0 was unilateral for \$1.6M and will probably not get signed by ABF and we need HQ and TBPOC approval for this estimated \$10,000 change since it's a supplement.
  - Revised CCO 62 Concurrence Memo (draft).
  - Modified CCO 45 to include MOH language to pay for pipe primer and paint per Jeff Ocampo's request.
  - Revised CCO 63 Concurrence Memo and got it ready for Mark Wood's signature.
- Wednesday: 2/13/2008 0800-1630 = 8 hrs
- Worked on CCOs 57 and 60.
  - Reviewed ABF (Sam Choy) comments on CCO 36s0/s1 on what plan sheet details are to be in what CCO and where RFI 666 gets addressed.
- Thursday: 2/14/2008 0800-1630 = 8 hrs
- Inputted RFI info from ABF RFI monthly status letter into PMIV.
  - Sent revised CCO 45 to Steve and Jeff which included MOH statement. Once we get the approval of them from Sam and we get the final OK on the price of the primer from the sub, we will get HQ approval for final I&A.
  - Reviewed RFI-CCO logs in PMIV to generate a new log to be shared with ABF.
- Friday: 2/15/2008 0800-1630 = 8 hrs
- MEP meeting in the morning.
  - Worked most of the day on Letter 1365 regarding the ATP to ABF for CCO 42s1 (structural sheets only).

REC'D 08 FEB 23 10:35:72

SIGNATURE

**Scott Fabel, P.E.**

TITLE

**Consultant Engineer, SAS**