

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 <b>THE SAN FRANCISCO-OAKLAND        BAY BRIDGE        SEISMIC SAFETY PROJECT</b> <small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small>
<b>04-0120F4</b> <b>04-SF-80-13.2/13.9</b> <b>SAS</b>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>418 to 422</b>	DATE: <b>02/04/08 to 02/08/08</b> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: <b>07:00</b> STOP: <b>15:30</b>	TEMPERATURE: MIN: <b>NA</b> MAX: <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 2/4/08

- Prepared and filed my last week ARE report.
- Received new updates from TYLin for CCO 31. Checked OK with Brian Boal. Waiting on PB part to issue.
- Received from Ken Terpstra an e-mail concurrence for the Piazza construction pending design approval.
- Copied approved CCO' s 15, 23, 52 and 54 to file, including DO printouts.
- Started updating Plan Sheet Binders for the approved CCO' s.

Tuesday: 2/5/08

- Continued updating Plan Sheet Binders for the approved CCO' s.
- Started packing Binders for the approved CCO' s and ship them to document control files (after a thorough checking on conformance to "CCO project file checklist" and elimination of draft documents).
- Met with Bill Shedd, April Smith and Grady Hart and went over MEP CCO's and status.
- Reviewed with Mohinder Chahal an extra work bill for the Mission Bay Project.

Wednesday: 2/6/08

- Reviewed with Darryl Schram and Scott Fabel the latest updates. Informed them about Handrail Penetrations problems (in barrier at call boxes), (new RFI 1168).
- Continued updating Plan Sheet Binders for the approved CCO' s.
- Updated CCO log and prepared prints for the meeting today.
- Attended the internal CCO meeting at 2:00 pm.

Thursday: 2/7/08

- Attended the Safety Meeting at 8:00 am.
- Attended the SAS all staff meeting at 8:45 am. Don Ross was the host today. We watched a Power Point Presentation about Tower fabrication in China.
- Received from Corner Office e-mail confirmation of receipt to missing hardware and that the installers will be back on Monday to perform the retrofitting of the file cabinets.
- Updated CCR log per recommendation made at the CCO meeting about changes description (Brian Boal).

Friday: 2/8/08

- Participated in the MEP CCO meeting at 8:00 am.
- Participated in the Piazza meeting at 10:00 am. with Clive Endress, Darryl Shram and Karen Wang. Clive presented a preliminary design for the Piazza that needs further review and details. Darryl stressed the need of a clear directions from the Project Manager and the scope and funds limitations under the change order.
- Received new updates from PB for CCO 31. Rachel is checking, if OK will be issued to ABF.
- Received from Karen Wang an e-mail Meeting invitation for the Pier 7 Piazza follow-up on February 19, 08.

REC'D FEB 23 #003573

SIGNATURE  (George Boughosn)

TITLE **Office Engineer, SAS** 