


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 425 to 429	DATE: 02/11/08 to 02/15/08 <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 2/11/08

- Prepared and filed my last week ARE report.
- Received new updates from PB for CCO 42S1 ATP. Discussed updates with Bill Shedd and Mike Travis. Documents submitted are not ready for an ATP and need corrections again from PB.
- Continued checking and packing Binders for the approved CCO' s to be filed at Document Control site.
- Installers from the Corner office started the retrofitting of the file cabinets to change the closed drawer type to open rollout drawer. Installers could not finish the job because of parts shortages.

Tuesday: 2/12/08

- Sent e-mail to Corner office asking them to follow-up on completing the retrofitting of the file cabinets.
- Continued checking and packing Binders for the approved CCO' s and ship them to document control files.
- Received from Eric Sugiyama of PB an update of CCO 55 breakdown list of RFI's.
- Received from document control ABF letter 440 for CCO 60 cost proposal. Disclosed that RFI-1082 is part of the CCO and consequently it should be included on the RFI-CCO hopper.

Wednesday: 2/13/08

- Reviewed with Darryl Schram and Scott Fabel the latest updates. Darryl asked for CCO expenditures update to be shown on the CCO log after each estimate.
- Continued updating Plan Sheet Binders for the approved CCO' s.
- Updated CCO logs to include the CCO expenditures based on the latest estimate of January 20, 2008.
- Received from Tylin an e-mail about new CCO 62 with an RFI-list. Incorporated into PMIV RFI-CCO hopper.

Thursday: 2/14/08

- E-mailed the CCO log, that includes the CCO expenditures, to Darryl Schram and Gary Pursell and asked for their comments. Informed them of expenditure updates after each monthly estimate.
- Checked with Chris Master on removing the garbage cans from the Piazza area. Chris has no objections and we will coordinate as we get close to construction. Also covered with Chris the retrofitting of File cabinets.
- Confirmed with Corner Office that the installers will be back on Monday to finish the retrofitting of the file cabinets. Also requested from Corner Office an estimate to retrofit the other file cabinets for Chris Master.

Friday: 2/15/08

- Participated in the MEP CCO meeting at 8:00 am.
- Reviewed with Darryl Schram and Scott Fabel the latest updates. Darryl put out a new revision to the Memorandum about "Revised and Supplemental Plan Sheet Conformity".
- An Authority to Proceed – CCO 42S1 (Structural Sheets) was issued to ABF today.
- Received e-mail from Alex Sanjines of TYLin requesting a notification when issuing a CCO ATP to Contractor.

REC'D 08 FEB 23 #003574

SIGNATURE  02/19/08	(George Boughosn)	TITLE Office Engineer, SAS 
--	-------------------	--