

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 425 to 429	DATE: 2/11 to 2/15/08	S <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 2/11/08 0700 - 1530 = 8 hrs

- Worked on the cost estimate and cost estimate summary for CCO 51, 52 and 54
- Discussed the scope of CCO 24 S0 and S1 with Ajay

Tuesday: 2/12/08 0700 - 1530 = 8 hrs

- Filed completed cost estimate summaries in contract change order archive files
- Discussed Primavera software upgrade ABF cost issues with Alex and Steve. Based on information I received from Alex Binai, the required software upgrade is beyond the contract scope and should be additional compensation to ABF.

Wednesday: 2/13/08 0700 - 1530 = 8 hrs

- Retrieved Skyway special provisions to identify cleaning and painting specs for structural steel for clarification on CCO 45 requirements
- Reviewed ABF's CCO 60 cost proposal
- Went over CCO 24 S0 traveler rail calculations with Ajay



Thursday: 2/14/08 0700 - 1530 = 8 hrs

- Worked on the cost estimates for CCO 54 and 60
- Researched on primer and paint spec changes in the Skyway project to clarify CCO 45 requirements

Friday: 2/15/08 0700 - 1530 = 8 hrs

- Worked on the cost estimate summaries for CCO 54 and 60
- Filed completed cost estimate summaries in contract change order archive files
- Started looking at CCO 21 plan sheet to estimate amount of welding changes in Web Plates A, C and D in the diaphragm plates

REC'D *08 FEB 23 #000576

SIGNATURE 	Jeff Ocampo	TITLE Consultant Engineer, SAS	
--	-------------	-----------------------------------	---