

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 3/02/08 through 3/08/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 26%
Completed – 25%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Days: 644 (up to February 20, 2008)
CCO days: 30 (up to February 20, 2008)
Contract Days: 2,490 (original contract days).

Total Amount paid to contractor (Items, CCO's and MOH): \$378,854,817.38
Total Amount paid to contractor (Items and CCO's): \$359,758,716.59
Total MOH: \$19,096,100.79
Mobilization: \$215,000,000.00
Project Total: \$1,434,085,935.00

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" and "B", W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor submitted application for modified dredging permit currently under review by various agencies.
- Requests for Information (RFI): 1521 received - 1498 (98%) responded.
- Working Drawing Submittals: 1242 received - 1120 (90%) responded.

Field work at Pier W2 Cap Beam and Vicinity

- Continue clean up operations from previous concrete pours.
- Install void formwork and reinforcing steel for Pour no. 2.
- Work on post-tensioning anchor rod and plate assemblies for Hinge "K".
- Continuing work on Temporary Tower "A" and "B" west foundation pile cap.
-

Steel Fabrication (ZPMC Facilities)

- OBG: Fabrication of continues on Lifts "3", "4" including Lifts "5" and "6" segment assemblies.
- Tower: Fabrication of Facility Engineering for Lift 1 continues.
- The Shearleg Boom Crane fabrication is on-going.

Steel Fabrication (Other Facilities)

- Fabrication for E2 falsework is continuing.
- Fabrication of Tower Cross Bracing Spherical Bushing Bearing and Tower Lift 1 continues.
- Pre-Assemble falsework continues at Pier 7.
- The Barge is on its way from Long Beach, CA to ZPMC, Shanghai, PRC..
- Saddle fabrications for W2 and Tower Saddle Segments 1, 2 and 3 are continuing.
- Fabrication of truss members, piles and driving frames for Temporary Towers are continuing.

ASSISTANT RE'S DAILY REPORTS:

REC'D 08 MAR 08 #003707

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 03-08-08

Monday, March 3, 2007

- Clear and mild
- I cleaned up my email. I worked through lunch on the various 100+ emails.
- I went through CCO 42 with Mike.
- I reviewed Scott's comments from China regarding Mike's charts.
- I attended the MEP Integration Core meeting. Notes are in my file on the agenda. We agreed that ground wires exposed to the elements in cable trays should be marine grade insulated green.
- I left work at 3:30 and worked from home for a couple hours on emails and phone call to china regarding Scott's comments.

Tuesday, March 4, 2008

- Mostly clear and warm.
- I chaired the Owner / Designer RFI Meeting. Notes are on the agenda.
- I attended the MEP Team meeting. Notes are on the agenda.
- I cycled across the skyway at lunch.
- I brain stormed with Chris and Saeed to create an agenda and eventual power point for the Core meeting next week. We need to give a State of the State of the MEP presentation.

Wednesday, March 5, 2008

- Clear and mild.
- I cycled across the skyway at lunch.
- I spoke to April, Martin and Gary regarding the light submittal.
- I worked on a power point for the Core meeting next week. We need to give a State of the State of the MEP presentation.

Thursday, March 6, 2008

- Partly overcast.
- I attended the Safety meeting and SAS staff meeting. April gave a power point on Accident / Incident reporting. Notes in my file.
- I worked on an agenda for the China trip.
- I received and looked over the cco 44 from PB.
- I went to lunch with Fomer and Johnson.
- I worked on emails.

Friday, February 29, 2008

- Partly overcast.
- I attended the mep cco meeting at the wdc at 8:00. We discussed all the cco's and ccr's after the meeting with April, Grady, and Saeed. Fomer attended the meeting.
- I discussed the cable lighting / stanchons CCO 72 with Ajay
- I gave direction and had discussions with Tom regarding CCO 42 for the lighting deletions and CCO 72 for the cable electrical.
- I worked with Fomer and April on the Agenda for the China Trip.
- I worked with Saeed and Chris on the P.Point presentation for the CORE meeting.

Saturday and Sunday, March 8 and 9, 2008

- No work planned


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER