

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 2/24/08 through 3/01/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 26%
Completed – 25%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Days: 644 (up to February 20, 2008)
CCO days: 30 (up to February 20, 2008)
Contract Days: 2,490 (original contract days).

Total Amount paid to contractor (Items, CCO's and MOH): \$378,854,817.38
Total Amount paid to contractor (Items and CCO's): \$359,758,716.59
Total MOH: \$19,096,100.79
Mobilization: \$215,000,000.00
Project Total: \$1,434,085,935.00

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" and "B", W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor submitted application for modified dredging permit currently under review by various agencies.
- Requests for Information (RFI): 1502 received - 1483 (99%) responded.
- Working Drawing Submittals: 1183 received - 1081 (91%) responded.

Field work at Pier W2 Cap Beam and Vicinity

- Continuing rebar sand blasting and clean up from previous concrete pours.
- Work on anchor rod and plate assemblies for Hinge "K".
- Continuing work on Temporary Tower "A" and "B" west foundation pile cap.

Steel Fabrication (ZPMC Facilities)

- OBG: Fabrication continues on Lifts "3", "4" including Lifts "5" and "6" segment assemblies.
- Tower: All contract required mock-ups are forecasted to be completed. Fabrication of diaphragm plates continues.
- The Shearleg Boom Crane fabrication is on-going.

Steel Fabrication (Other Facilities)

- Fabrication for E2 falsework is continuing.
- The Barge is on its way to ZPMC, Shanghai, PRC..
- Saddle fabrications for W2 and Tower Saddle Segments 1 and 2 are continuing.
- Fabrication of truss members, piles and driving frames for Temporary Towers are continuing.

REC'D '08 MAR-08 #003733

ASSISTANT RE'S DAILY REPORTS:

Monday, February 25, 2007

- Clear and mild
- I archived and cleaned up my email.
- I met with Alec, Saeed, and Brady to discuss our trip to China and the thing that we want to accomplish. We will need to meet again to develop the plan.

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 03-01-08

- I attended the MEP Integration meeting. Notes are in my file on the agenda.

Tuesday, February 26, 2008

- Mostly clear and warm.
- I chaired the Owner / Designer RFI Meeting. Notes are on the agenda.
- I attended the MEP Team meeting. Notes are on the agenda.
- I spoke to George regarding cco 72 cable lights.
- I set up a To do list for the week that included: talking to Scott Kennedy in china about the fab status, calling Ken Brown regarding ladders on the tower, calling willy cooper re cable trays at the refinery, cco # and direction for the bikr path conduit change, white conduit RFI, conformed Specials email to light pipe guy.
- I worked on seating for my staff.
- I attended the light pipe meeting for the SAS.

Wednesday, February 27, 2008

- Clear and warm.
- I met with Howe and Imad to discuss the light pipe.
- I spoke to April, Martin and Gary regarding the light submittal.
- I took the afternoon off to meet the inspector for my house addition.

Thursday, February 28, 2008

- Showers.
- I attended Gary's senior staff meeting. Notes in my file.
- I spoke to April, Martin and Gary regarding the light submittal.
- I discussed the grounding at W2 with Grady. He will arrange a field trip for this Monday to locate the existing leads.
- I met at the WDC to discuss the CCR 42 content and review comments. We had a speake phone call with PB in SF. More notes in my file.
- I explained to Gary P that we cannot do the pen charts before the shop drawings are submitted. The reline process has to be done at the same time. Mike and Max tried to get ahead but they had to do it over because a foul with a stiffener.

Friday, February 29, 2008

- Fog followed by sunshine.
- I did not attend the mep cco meeting at the wdc at 8:00 because I went to my daughter's school for her presentation. We discussed all the cco's and ccr's after the meeting with April, Grady, and Saeed. Forner attended the meeting.
- I discussed the format and content of the next safety meeting with April and Alex.
- I attended a lunchtime light pipe meeting to discuss the missing elements from the SAS contract to support the light pipe if it installed in the future.
- I attended a meeting with Chris B, Barb, and Sandi to discuss the submittals and process for materials to be used on the job.
- I discussed the RFI content to be included with various cco's with staff and Saeed. We printed Angel's spreadsheet that has been maintained by Rachel. Grady gave the spreadsheet to Saeed. Email is not working.

Saturday, March 1, 2008

- No work planned

Sunday, March 2, 2008

- No work planned.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 03-01-08



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER