

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Falsework Review/Tower A & B foundation

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER Clear / +/-65°F
			REGULAR	OT	DT	RENTAL			Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)								
D12-261	C	Manitowoc - 4100W	8							
7-154	C	CAT - IT28B loader	8							
30-196	C	Lincoln Electric 300D Generator	8							
549-20-6031	R	DCA25USI MQ power generator				8				
7R24999	C	F-150 pick-up	8							
L-270	R	D185Q Sullivan air compressor				8				
	1	Adam Price	8							
	1	Bill White (OE)	8							
	1	Jerome Lebrane (Lbr)	8							
	1	Ken White (OE)	8							
	1	Morgan Malfatti (Lbr)	8							
	1	Richard Hiebert (Pld. For)	8							

REMARKS

Review plans and Specifications.

Continue Clear & Grubb and install SWPPP measures.

Surveyed top of ESA-9 and shot contractor's survey stakes at A-1 and B-2 footings. Contractor's survey's have scribed survey points, 6 total on top of ESA-9.

Howard introduces new T-D engineer Robert. T-D to start working 10 hr shifts and maybe work Saturdays.

REC'D 08 MAR 08 #003740


 Signature

TE - Civil
 Title