

Job Stamp 04-0120F4 SFOBB SAS

Report No.	424-428
Project Work Day No.	634-638
Date	2/11/2008-2/15/08
Shift Hours	Start 0730 Stop 16:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

Weather: Cold and clear, 48°-58°

Monday, February 11, 2008

- Responded to S424R01
- Received S373R02: Revised Work Plan for Temp Towers A&B. Spoke with John Callaghan to get in missing stamped drawings so that Submittal can be approved, he sent over a bootleg copy and will transmit an official copy within in a day.
- Responded to RFI 1154R01 and 1172
- 2:00pm: Temporary Towers Field Visits: Traylor Dutra began SWPPP controls at A1

Tuesday, February 12, 2008

- State Holiday – Came into office, worked 8 hours O.T.
- 7:30am: Field Visit Traylor Dutra continued with SWPPP controls, finished A1
- Responded to RFI 1176
- Met with Chris Havel to discuss a method of tracking bluelined and supplemental OBG working drawings
- 1:30pm: Met with CT Temp Towers construction staff, Traylor Dutra will begin working 10hr shifts and Saturdays next Tuesday (2/19/08)
- Received officially S373R03 which included only some of the required stamped drawings

Wednesday, February 13, 2008

- Work Plan for A&B: ABF submitted 373R03 which included only some of the needed stamped working drawings, ABF is to resubmitt R02 that will include all required stamped drawings and R03 will be supersceded by a future submittal
- 9am: WDC meeting to discuss tracking of OBG working drawings
- Drafted and responded to S294R03
- 12:30: Field Visit: Traylor Dutra marked where they will be drilling to support the retaining wall, mobilized ecology blocks.


Thursday, February 14, 2008

- 9:00am Field Visit: Measured and recorded distance between excavation where typical and special supports for retaining wall will be installed. Traylor Dutra installed ½" plywood, was also informed the workers will not work Saturday-Monday
- 3:00pm: Temporary Towers Meeting
- 4:00pm: T1 Erection Tower Meeting

Friday, February 15, 2008

- 7:30am: Concrete Pour at W2. Temporary Towers: Traylor Dutra installed the C channel and tied back to Ecology Blocks. Continued with clearing for B1.
- Spoke with John Callaghan and explained response to S373R02, drafted and sent out official letter
- 3:30pm: Received a call from Glen Fleming asking for a package of drawings for the Temporary Tower Driving Frame. He is to determine if a bubble curtain is necessary for the Temporary Tower work that is to be performed.

Inspector:

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.