

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar	431-437
Project Work Day No.	641-647
Date	2/17/2008-2/23/08
Shift Hours	Start 06:00 Stop 14:30

ASSISTANT RESIDENT ENGINEER'S DAILY DIARY

CONTRACTOR – ABFJV

Sunday, February 17, 2008

- Off

Monday, February 18, 2008

- Off
- President's Day
- Contractor did not work.

Tuesday, February 19, 2008

- Morning field work rained out.
- Afternoon checked falsework settlement, found OK.
- Worked on setting tell-tales to monitor falsework settlement. Previous tell-tales coming off.
- Worked 1.0 hour of overtime

Wednesday, February 20, 2008

- Field trip. Terry Cronk, ABF General Forman, agreed to install survey reflectors on undersid of deck beams.
- Team Concrete meeting.
- Checked settlement of falsework columns, found 1mm-3mm settlement at EB columns. See the spreadsheet.
- Fabricated survey targets for deck deflection monitoring.

Thursday, February 21, 2008

- Received void area location data from Dave Adams, ABF surveyor.
- Discussed with Richard Hiebert, Dutra superintendent, the new control point I want to establish on the W2W foundation. Access is a problem for Dutra, because of the damage that will occur to vegetation as a result of going back and forth to the point. I will discuss this with Dave Adams, ABF surveyor.
- Discussed Department of Fish and Game Notice of Violation with Tony Anziano.
- Gil Klebanov requested closer monitoring of falsework column subsidence.
- ABF surveyors worked on ancient wall movement monitoring; and establishing control on the deck.

Friday, February 22, 2008

- Discussed staking of void areas on the W2 beam with Dave Adams.
- ABF surveyors established elevations on the new control points on the deck at W2.

Saturday, February 23, 2008

- Worked with ABF surveyors to establish reference points to be used to construct concrete forms for void areas on the W2 beam.
- Worked 5.5 hours of overtime.



David Bradd
Assistant Resident Engineer