

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar	438-444
Project Work Day No.	648-654
Date	2/24/2008-3/1/08
Shift Hours	Start 06:00 Stop 14:30

ASSISTANT RESIDENT ENGINEER'S DAILY DIARY

CONTRACTOR – ABFJV

Sunday, February 24, 2008

- Off

Monday, February 25, 2008

- Safety Meeting—slips, trips, and falls.
- Staff meeting
- Art Pannu requested that I measure the elevation at the bottom of the footing at temporary tower B2. Also, he needs the elevation of the OG at the NE corner of the B2 footing.
- I gave the deflection reflector targets to Terry Kronk, ABF general forman, along with a drawing showing their placement. I gave a copy of this drawing to Matt Bruce.
- Received micropile placement data from Dave Adams, ABF surveyor. I gave a copy of the data to Art Pannu.

Tuesday, February 26, 2008

- Field trip with Phil Latasa.
- Checked falsework settlement.
- Traversed to establish new control point on W2W foundation.
- Processed traverse data in office.
- Worked 3.0 hours of overtime.

Wednesday, February 27, 2008

- Team Concrete meeting.
- Received more B2 micropile location information from Dave Adams, ABF surveyor.

Thursday, February 28, 2008


- Field trip with Phil Latasa
- Visited NGS calibration station.
- Discussed Hinge K plate location with Dave Adams, ABF surveyor.
- Worked 3.0 hours of overtime.

Friday, February 29, 2008

- Checked jacking saddle location with Matt Bruce, TY Lin engineers, and Ron Matin. Found that ABF data does not match CADD files. We will pursue the matter next week.

Saturday, March 1, 2008

- Off



David Bradd
Assistant Resident Engineer