

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 433
Project Work Day No. 643
Date 02/19/2008
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator	8									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Gordon Crocker	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	8									Howard Schroyer	ABF
17	1	Welder									8	Danita Goble	ABF no longer works here.
18	1	Iron worker/Foreman										Jon Van bruslin	ABF/RPS,
19	1	Iron worker										Jason Joe	ABF/RPS
20	1	Iron worker										Tim Green Lee	ABF/RPS
21	1	Iron worker										Jorge R Lopez	ABF/RPS
22	1	Iron worker										Jose Manzano	ABF/RPS
23	1	Iron worker										Julio Baldrama	ABF/RPS
24	1	Iron worker										Daniel Gomez	ABF/RPS
25	1	Iron worker										Ernesto Rodriguz	ABF/RPS
26	1	Iron worker										Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man										Lance Galge	RPS
28	1	Iron worker										Wile Stockton	RPS
29	1	Iron worker										Victor Quiroz	RPS
30	1	Iron worker										Raymando Valquez	RPS
31	1	Iron worker										Roberto Ortiz	RPS

32	1	Iron worker													Jon Rasmuckser	RPS
33	1	Iron Worker													Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	8												330 T	ABF
	1	1 st Man Lift S-125	8													Hertz Rental
	1	2 nd Man Lift S-125								8						Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8													ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009								8						ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8						Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014								8						Hertz Rental
	1	MQ Power Generator 220	8													ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006								8						ABF
	1	MQ Whisper Watt 7000 549-20-4007								8						ABF
	1	Ingersoll Rand Air compressor 20-2183	8													ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8													ABF deck
	1	Ingersoll Rand Flood Lights 536-40-6831	2													ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	2													ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	2													ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	2													ABF
	1	Forklift Hertz Rental 544D-10	8													ABF
	1	Pickup	2													ABF
	1	Elevator	8													ABF

Weather: Partial morning rains, sunny later, wind light, Hi 63 F Lo 45 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Operations afeter final 1st Pour of Concrete on Friday 2/15/08 .

ABF performed clean up work.

ABF started stripping the formwork at the Hinge K locations.

ABF received a truck load of Plywood formwork supported on 2 x 6 members. These forms were 8' x 16' x 24 pieces.

ABF is welding some formwork for the walls.

No block out work was done.

ABF started to remove some pins and lag bolts from the form work near Hinge K locations.

ABF took temperature readings of all three pours.

ABF provide flagging for 2 ½ to 3 hours.

Additional Work on/off site:

(a) The equipment is in place to start the Temporary Tower Foundation work.

(b) CC Meyers is getting ready to start working on W3 Foundation.

(c) Attended Gil's staff meeting at 8 AM. We have a whole bunch of new people coming from E2-T1 project.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep