

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 434
Project Work Day No. 644
Date 02/20/2008
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
												EQUIPMENT AND/OR LABOR:	
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator	8									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Gordon Crocker	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Elevator Operator	8									Howard Schroyer	ABF
17	1	Pile Driver	8									Nigel Lohse	ABF new hire
18	1	Pile Driver	8									Terry Brown	ABF new hire
19	1	Pile Driver	8									Silvia Flarsoe	ABF new hire
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 st Man Lift S-125	8										Hertz Rental
	1	2 nd Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014								8			Hertz Rental
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006								8			ABF

1	MQ Whisper Watt 7000 549-20-4007										8		ABF
1	Ingersoll Rand Air compressor 20-2183	8											ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF deck
1	Ingersoll Rand Flood Lights 536-40-6831	2											ABF deck N-E
1	Genie 541-4000N Flood Lights 536-40-7044	2											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839	2											ABF deck east
1	Genie 541-4000N Flood Lights 536-40-4843	2											ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Light to heavy morning rains till 10 AM, sunny later, wind light, Hi 58 F Lo 48 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Operations after final 1st Pour of Concrete on Friday 2/15/08 .

ABF performed clean up work.

ABF started stripping the formwork at the Hinge K locations.

ABF is welding some formwork for the walls.

ABF started sand blasting top of the south side concrete poured on 2/5/08.

There is lot of sand blasting material on this slab from the cleanup operation of last week for the pour of 2/15/08.

No block out work was done.

ABF took temperature readings of all three pours.

ABF received one truck load of temporary steel plates and one truck load of form work plywood panels, similar to the one of yesterday.

ABF provided flagging from 10:30 AM to 2:30 PM. (CC Meyers provided flagging in the early hours of morning for their concrete pour).

ABF's surveyor are establishing control points on top of the concrete.

Additional Work on/off site:

(a) The equipment is in place to start the Temporary Tower Foundation work.

(b) CC Meyers is pouring concrete.

(c) Missed Concrete Meeting of 8 AM because of heavy rains on the island.

Inspector:

Lalit Mathur 

Trans Engineer (D)/Asst. Struct. Rep