

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**  
Date the Shift Began: **3/5/08**  
 NIGHTWORK WEDNESDAY  
Shift Hrs Start **7:00** Stop **15:30**  
Inspector's Hrs Start **7:00** Stop **15:30**

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location: <b>W2 Cap Beam</b>	7-day const. cal.: 448	Weather: clear, cold
Remark: <b>Hinge K Assembly</b>	Project work day: 658	Hi 65F/Lo 53F

**Description of Operation:**  
up above:  
- Continue to sandblast/clean concrete surface  
- begin building scaffolding on west verticals of W2  
down below:  
- continue formwork for Hinge K on ground (place panels/template/begin drilling holes)

<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50px;">ITEM NO. &gt;&gt;</td> <td style="width: 50px;"></td> </tr> <tr> <td colspan="2" style="text-align: center;">EQUIPMENT AND/OR LABOR:</td> </tr> <tr> <td style="width: 10%;">EQPT. NO.</td> <td style="width: 10%;">NO. MEN</td> <td style="width: 80%;">DESCRIPTION (Of Equipment or Labor)</td> </tr> </table>	ITEM NO. >>		EQUIPMENT AND/OR LABOR:		EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	 IDLE OR DOWN RT/OT	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%;">Prime</td> <td style="width: 70%;">American Bridge / Fluor JV</td> <td style="width: 20%;">(P)</td> </tr> <tr> <td>Sub #1</td> <td></td> <td>(1)</td> </tr> <tr> <td>Sub #2</td> <td></td> <td>(2)</td> </tr> <tr> <td>Sub #3</td> <td></td> <td>(3)</td> </tr> <tr> <td>Sub #4</td> <td></td> <td>(4)</td> </tr> <tr> <td>Sub #5</td> <td></td> <td>(5)</td> </tr> </table> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th colspan="3" style="text-align: center;">REMARKS</th> </tr> <tr> <th style="width: 60%;">Name</th> <th style="width: 30%;">Classification</th> <th style="width: 10%;">Prime / Sub</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>	Prime	American Bridge / Fluor JV	(P)	Sub #1		(1)	Sub #2		(2)	Sub #3		(3)	Sub #4		(4)	Sub #5		(5)	REMARKS			Name	Classification	Prime / Sub			
ITEM NO. >>																																				
EQUIPMENT AND/OR LABOR:																																				
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)																																		
Prime	American Bridge / Fluor JV	(P)																																		
Sub #1		(1)																																		
Sub #2		(2)																																		
Sub #3		(3)																																		
Sub #4		(4)																																		
Sub #5		(5)																																		
REMARKS																																				
Name	Classification	Prime / Sub																																		

For equipment and personnel hours, please see LALIT MATHUR'S diaries.

During the weekly meeting with the contractor, Jim Davidson (ABF) mentioned that the workers were sliding the template on the HS rods. A site visit (~0900) shortly after revealed they were far from it. The workers were nailing the panels down on the 4x6's. They will place the template over the panels to get the holes as close as possible to the correct position. Davidson revealed that the optional oversized hole (96mm) is in fact what they have to work with. In this case, the smaller template holes of ~80mm will aid the HS rods to their final position. After they are cast in concrete, the final Post-Tens. plate will slide on with ease. Furthermore, since the wood panels/formwork will go on *before* the template, this would allow the template to slide on slightly easier as well - provided that the holes in the panels are near *perfect* to the correct position. The holes in the panels/formwork will be drilled slightly larger to allow the Densyl tape to go through. Although there is no fear of the wood panels damaging the threads (when comparing the hardness of the materials), there could be harm to the Densyl tape.

A site visit in the afternoon by Caltrans/ABF/T.Y.Lin took place to begin an initial survey of the cracks. Locations for core samples were circled with white paint. Caltrans has not yet informed ABF of the need to core them. The first is located ~10 feet into the south end from where the face of concrete would be, ~ 5 feet west of the west side of the intermediate diaphragm. The second is about 7 feet north of the north manhole of the intermediate diaphragm. The 3rd is about halfway on the east side of the cap beam on the slope about halfway between the longitudinal diaphragm and east mass pour. The fourth is on adjacent to the east face of the longitudinal diaphragm, on the west side of the cap beam.

A large crack found at the construction joint in the intermediate diaphragm on the north side of the longitudinal diaphragm, roughly 10 feet from the manhole. The crack was investigated by chipping until the crack showed no evidence of further propagation. Ron Matin (CT) poured water in this groove; after roughly 4 seconds, air bubbles were seen coming up. However, when the water was blown out, the crack could not be located. The overall consensus is that these are surface cracks and may not be critical - though a final decision has not yet been made.



Materials:

Insp. Hrs.		
REG:		INTERMITTENT INSPECTION
OT:		

*David Chung*  
**DAVID CHUNG**

REC'D \*08 MAR-22 11:09:05  
Title