

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **3/11/08**

NIGHTWORK **TUESDAY**

Shift Hrs Start **7:00** Stop **15:30**
Engineer's Hrs Start **7:00** Stop **15:30**

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	7-day const. cal.: 454	Weather: clear AM/cloudy PM
Remark: Pour 2 form	Project work day: 664	Hi 60F/Lo 48F

Description of Operation:
Up above:
- continue to sandblast/clean concrete on north end of cap beam
- continue to build forms for pour 2
below:
- continue fabricating forms for pour 2

			HOURS - ITEM NO.						IDLE OR DOWN			
EQUIPMENT AND/OR LABOR:			ITEM NO. >>							REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)								Name	Classification	Prime / Sub

For equipment and personnel hours, please see LALIT MATHUR'S (CT) diaries.

No work observed on Hinge K assembly. Work continued above for pour 2 forms.
I noticed a form has been erected on the southwest corner of the cap beam (west face). However, this form is out of the limits of Pour 2, which is at 7.360 m from centerline of the cap beam. I did not notice any new form other than this form since yesterday.

Materials:

Insp. Hrs.	
REG:	INTERMITTENT
OT:	INSPECTION


DAVID CHUNG

REC'D 08 MAR 22 10:39 AM CT
Title