

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Senior Bridge Engineer

Report # 9, 445-451

SFOBB - SAS

DAILY REPORT

Week of March 2, 2008

Gil Klebanov

• Monday, March 3, 2008

Worked on miscellaneous job related issues.

• Tuesday, March 4, 2008

Worked on miscellaneous job related issues.

• Wednesday, March 5, 2008

Worked on miscellaneous job related issues. Attended Concrete Team Meeting. Visually inspected portion of the bottom slab at W2 with John Beedy, Alex Sanjinas with TY Lin, the Contractor and CT engineers. Observed some cracks. Everyone agreed that those are not thermal cracks but rather shrinkage and gravity. Alex Sanjinas with TY Lin stated that observed cracks did not compromise structural integrity and durability of concrete and no further actions are necessary.

• Thursday, March 6, 2008

Worked on miscellaneous job related issues. Attended meeting with TY Lin, ABF, ISL and CTL (ABF independent Lab and mass concrete thermal control consultants). Discussed results of the first 3 concrete pours (bottom slab). Reason for low compressive strength results from independent lab was given as lab technician mistake. Agreed that verification of the maturity method concrete strength will be done in the coming pours. Attended Temporary Towers and T1 erection tower meeting. Talked to ABF Safety Manager David Gainey and Scott Tudor. Asked them to take immediate actions to comply with Calosha safety regulations working on temporary towers foundations A1 and B2, especially dealing with deeper than 5' vertical cut with 2-3' of soil topping the rock at A1 and providing safe access and fall protection to B2 and A1.

• Friday, March 7, 2008

Worked on miscellaneous job related issues.