



STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

<b>JOB STAMP</b>
<b>04-0120F4</b>
<b>04-SF-80-13.2/13.9</b>
<b>SAS</b>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>403 to 409</b>	DATE: <b>01/20/08 to 01/26/08</b> <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:30</b> STOP; <b>16:00</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

- Friday:
- Go out to the Jobsite, no flagging activity or district item work today.
  - Do a During Storm SWPPP inspection. (SWPPP Inspection Report is attached)
  - Review SWPPP Amendment #4 Rev.3.
  - Plan and prepare schedule for this weekend's work.
  - Checking and reply emails.
  - Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

- Saturday:
- No Activity

SIGNATURE  <b>(Robert Wong)</b>	TITLE <b>T.E &amp; Office Engineer, SAS</b> 
--	---

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 404  
Date 01/21/08, Monday  
Shift Hours Start 0730 Stop 1600

**ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF**

HOURS - ITEM NO.											IDLE OR DOWN		REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	CCO #1											
	1	Flagger / Labor	2.0								Jose Molina	ABF		
	1	Flagger / Labor	2.0								Rickie Yambao	ABF		

**Date:** 01/21/08, Monday

**Weather:** Rain/Cloudy, Temp. Hi. 48 F. Lo. 42 F.

**Description of Operation:**

No District Item work today. ABF continues work on the rebar for the W2-Cap-Beam. See structural diary for detail.  
ABF flaggers did one way traffic flagging on North Gate Road and Macalla Road, YBI from 11:30 am to 1:30 pm for trucks deliver rebars.

**Inspector:**  
Robert Wong 



Job Stamp  
 04-0120F4  
 SFOBB SAS

Report No. 405  
 Date 01/22/08, Tuesday  
 Shift Hours Start 0630 Stop 1500

**ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF**

HOURS - ITEM NO.											IDLE OR DOWN		REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	CCO #1											
	1	Flagger / Labor	3.0								Jose Molina	ABF		
	1	Flagger / Labor	3.0								Ricky Campos	ABF		

**Date:** 01/22/08, Tuesday  
**Weather:** Rain/Cloudy, Temp. Hi. 50 F. Lo. 42 F.  
**Description of Operation:**

No District Item work today. ABF continues work on the rebar for the W2-Cap-Beam. See structural diary for detail.  
 ABF flaggers did one way traffic flagging on North Gate Road and Macalla Road, YBI from 06:30 am to 9:30 am for trucks deliver concrete.

**Inspector:**  
 Robert Wong 

