

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 417 to 423	DATE: 02/03/08 to 02/09/08 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Sunday: (I have worked 4.0 hrs. O.T)

- Do After Storm SWPPP Inspection. (SWPPP Inspection Report is attached)

Monday: (I have worked 3.0 hrs. O.T to review SWPPP Amendment #6 Rev.2)

- Go out to the Jobsite, and did not see any flagging activity and district item work today.
- Review reviewer's comments for SWPPP Amendment #4 Rev. 3.
- Discuss with Darryl Schram about SWPPP Amendment #4 Rev. 3.
- Review SWPPP Amendment #6 Rev.2.
- Checking PMIV and response action items.
- Prepare Asst. Resident Engineer's Daily Reports and Jobsite Diary Reports.
- Checking and reply emails.

Tuesday: (I have worked 3.0 hrs. O.T to review SWPPP Amendment #6 Rev.2 and Amendment #8)

- Go out to the Jobsite. (Jobsite Diary Report is attached)
- Review Special Provision regarding SWPPP.
- Review SWPPP Amendment #6 Rev.2.
- Review SWPPP Amendment #8.
- Prepare Asst. Resident Engineer's Daily Reports and Jobsite Diary Reports.
- Checking PMIV and response action items.
- Checking and reply emails.

Wednesday:

- Traylor Dutra start install silt fences and fiber rolls for the temporary tower bent A2 and B2 area. See Frances Maroni's diary for detail.
- Do Weekly Jointly SWPPP Inspection with ABF. (SWPPP Inspection Report is attached)
- Review SWPPP Amendment #6 Rev.2.
- Checking PMIV and response action items.
- Prepare Asst. Resident Engineer's Daily Reports and Jobsite Diary Reports.
- Checking and reply emails.

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 417 to 423	DATE: 02/03/08 to 02/09/08 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Checking and reply emails.
- Checking PMIV and response action items.
- Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

Friday:

- Go out to the Jobsite. (Jobsite Diary Report is attached)
- Review SWPPP Amendment #6 and #8 comments and prepare to send out to ABF.
- Checking and reply emails.
- Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

Saturday:

- No Activity.

STATE OF CALIFORNIA
 DEPARTMENT OF TRANSPORTATION
 Form HC-10A (Rev. 6/80)

Job Stamp
 04-0120F4
 SFOBB SAS

Report No. 419
 Date 02/05/08, Tuesday
 Shift Hours Start 0600 Stop 1600

ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF

HOURS - ITEM NO.											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	CCO #1										
EQUIPMENT AND/OR LABOR:													
	1	Flagger / Labor	10									Jose Molina	ABF
	1	Flagger / Labor	10									Ricky Campos	ABF

Date: 02/05/08, Tuesday
Weather: Sunny/Clear. Hi. 55 F. Lo. 44 F.
Description of Operation:

No District Item work today. ABF doing the first concrete pour for W2 Cap-Beam. Traylor-Dutra start doing survey for temporary tower bent A and B. See structural diary for detail.

STATE OF CALIFORNIA
 DEPARTMENT OF TRANSPORTATION
 Form HC-10A (Rev. 6/80)

Job Stamp
 04-0120F4
 SFOBB SAS

Report No. 421

Date 02/07/08, Thursday

Shift Hours Start 0730 Stop 1600

ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:				CCO #1							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Name									Contractor	
	1	Flagger / Labor	1.0									Jose Molina	ABF
	1	Flagger / Labor	1.0									Ricky Campos	ABF

Date: 02/07/08, Thursday
Weather: Sunny/Cloudy. Hi 61 F. Lo 46 F.

Description of Operation:
 ABF continue working on the W2 Cap Beam. See structural diary for detail.
 Traylor Dutra continue working on install the silt fences and fiber rolls for the temporary tower bent A2 and B2 area.

STATE OF CALIFORNIA
 DEPARTMENT OF TRANSPORTATION
 Form HC-10A (Rev. 6/80)

Job Stamp
 04-0120F4
 SFOBB SAS

Report No. 422
 Date 02/08/08, Friday
 Shift Hours Start 0600 Stop 1600

ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF and District Item Work by Traylor Dutra

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			CCO #1	Item #13 and # 26							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Flagger / Labor	10.5									Jose Molina	ABF
	1	Flagger / Labor	10.5									Ricky Campos	ABF
	1	Foreman		8								Richard Hiebert	Traylor/Dutra
	1	Operator		8								Kent White	Traylor/Dutra
	1	Operator		8								Bill White	Traylor/Dutra
	1	Labor		8								Morgan Malfatti	Traylor/Dutra
	1	Labor		8								Jerome Lebrane	Traylor/Dutra
1		Manitowic 4100 W Crane		8									Traylor/Dutra
1		Electric Generator		8									Traylor/Dutra

Date: 02/08/08, Friday
Weather: Foggy/Cloudy. Hi 56 F. Lo 42 F.
Description of Operation:

ABF doing second concrete pour for the W2 cap beam. See structural diary for detail. I have checked the site to make sure no violation from concrete pour.