

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
 04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 424 to 430	DATE: 02/10/08 to 02/16/08 M T W T F S S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Friday: (I have worked 3.0 hrs. O.T for review extra work bill.)
- Go out to the Jobsite. (Jobsite Diary Report is attached)
 - Review Extra Work Bills.
 - Discuss with Branden Bedwell about Extra Work Bills.
 - Checking and reply emails.
 - Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.
- Saturday:
- No Activity.

SIGNATURE (Robert Wong)	TITLE T.E & Office Engineer, SAS
--------------------------------	---

Job Stamp
04-0120F4
SFOBB SAS

Report No.	425
Date	02/11/08, Monday
Shift Hours	Start 0630 Stop 1700

ASSISTANT RESIDENT ENGINEER'S District Item Work by Traylor Dutra

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item #13 and # 26								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Foreman	10									Richard Hiebert	Traylor/Dutra
	1	Operator	10									Kent White	Traylor/Dutra
	1	Operator	10									Bill White	Traylor/Dutra
	1	Pile Driver	10									Adam Price	Traylor/Dutra
	1	Labor	10									Morgan Malfatti	Traylor/Dutra
	1	Labor	10									Jerome Lebrane	Traylor/Dutra
	1	Manitowic 4100 W Crane	10										Traylor/Dutra
	1	Electric Generator	10										Traylor/Dutra

Date: 02/11/08, Monday

Weather: Sunny/Clear Hi 65 F. Lo 45 F.

Description of Operation:

ABF continue working on the W2 cap beam. See structural diary for detail.
Traylor Dutra continue working on install the silt fences and fiber rolls for the temporary tower bent A1, A2 and B2 area.

Inspector:
Robert Wong

Job Stamp
04-0120F4
SFOBB SAS

Report No. 426
Date 02/12/08, Tuesday
Shift Hours Start 0630 Stop 1700

ASSISTANT RESIDENT ENGINEER'S Work by Traylor Dutra

HOURS - ITEM NO.												IDLE OR DOWN		REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item #8												
	1	Foreman	10									Richard Hiebert	Traylor/Dutra		
	1	Operator	10									Kent White	Traylor/Dutra		
	1	Operator	10									Bill White	Traylor/Dutra		
	1	Pile Driver	10									Adam Price	Traylor/Dutra		
	1	Labor	10									Morgan Malfatti	Traylor/Dutra		
	1	Labor	10									Jerome Lebrane	Traylor/Dutra		
	1	Manitowic 4100 W Crane	10										Traylor/Dutra		
	1	Electric Generator	10										Traylor/Dutra		
	1	CAT-7154 Loader	10										Traylor/Dutra		

Date: 02/12/08, Tuesday

Weather: Sunny/Clear Temp. Hi 65 F. Lo 45 F.


Description of Operation:

ABF continue working on the W2 cap beam. See structural diary for detail.

Traylor Dutra working on welding the metal plates for anchoring the existing retaining wall and also working on the earth work of the slope in temporary tower A2 and B2 area. I don't see any SWPPP violation while they doing the works.

Inspector:

Robert Wong 



Job Stamp
04-0120F4
SFOBB SAS

Report No.	429
Date	02/15/08, Friday
Shift Hours	Start 0530 Stop 1600

ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF

HOURS - ITEM NO.											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	CCO #1										IDLE OR DOWN
		EQUIPMENT AND/OR LABOR:											
	1	Flagger / Labor	10									Jose Molina	ABF
	1	Flagger / Labor	10									Ricky Campos	ABF

Date: 02/15/08, Friday
Weather: Sunny/Clear. Hi 65° F. Lo 44° F.

Description of Operation:
ABF doing the #3 concrete pour for the W2 Cap-Beam and check the jobsite and did not see any SWPPP violation. See structural diary for detail.
Traylor Dutra continue working on anchoring the existing retaining wall. See structural diary for detail.
ABF flaggers did one way traffic flagging on North Gate Road and Macalla Road, YBI from 05:30 am to 3:30 am for concrete trucks.

Inspector:
Robert Wong