

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	411 to 415	DATE:	01/28/08 to 02/01/08 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 07:00 STOP; 15:30	TEMPERATURE:	MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)			

Monday: 1/28/08

- Prepared and filed my last week ARE report.
- Finalized the Project monthly cost report (for Pochana, DO.) and forwarded it to Darryl Schram for action.
- Sent to ABF one original of approved CCO' s 15 and 52, after confirming input into system by DO.
- Bill Johnson of ABF stopped by and handed out an outstanding Invoice from Performance Modular for the Mission Bay project. Invoice was approved after substantiation and legitimacy confirmation.
- Checked on CCO' s 14 and 18 remaining budget amount and shared information with Darryl Schram.

Tuesday: 1/29/08

- Conveyed to Karen Wong of HNTB, the remaining budget amount under CCO 18S1 that is to be considered for landscaping between the PIO, SAS and Mission Bay Trailers.
- Received from Darryl Schram an e-mail to follow-up with Road maintenance and Bill Howe on the "Weed Removal along Burma road".
- Received from Karen Wang an e-mail invitation for the Pier 7 Piazza Meeting on February 8, 08.

Wednesday: 1/30/08

- Received back from district Office the approved CCO' s 15, 23, 52 and 54.
- Updated CCO log to include new CCO' s 61(Electrical warning Systems) and 70 (Tower Utility Panels).
- Received from Corner Office the delivery of furniture to Mission Bay offices. Due to missing hardware the installers could not perform the retrofitting of the file cabinets. They have to come back to finish the job.
- Reviewed with Darryl Schram and Scott Fabel the latest updates. Informed them about Corner Office work.

Thursday: 1/31/08

- Received from PB a revised submittal for CCR 49 (Cable Lights).
- Received e-mail notification about CADb update and the need of installing Office 2000. Trieu installed office 2000 and Scott Fabel reconfigured CADb 392.
- Called into Corner Office and inquired about the new date of the retrofitting of the file cabinets.
- Received from PB a submittal for CCR 46 (addl. fog detection system). Copied to ccr and CCO files.

Friday: 2/01/08

- Participated in the MEP CCO meeting at 9:00 am.
- Covered with Bill Howe the issue of the "Weed Removal along Burma road". Bill confirmed taking care of this issue with road maintenance.
- Approved CCO' s 52 and 54 came back from DO. With corrections to CCO memo code. Corrected CCO 52 code in CADb and couldn' t correct code as suggested for CCO 54 "ALSB". There is no "ALSB" code in CADb.
- Updated Summary of Supplemental Funds used in CCO' s until now.

SIGNATURE	 (George Boughosn)	TITLE	Office Engineer, SAS 
-----------	---	-------	---

46.002