

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 439 to 443	DATE: 02/25/08 to 02/29/08 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 2/25/08

- No work (Sick leave).

Tuesday: 2/26/08

- Prepared and filed my last week ARE report.
- Received CCO 31 update of 2/25/08 from PB and it seems it needs another revision. Scott Fabel notified all parties about the deficiencies in this submittal.
- Received PMIV actions from Darryl Schram about ABF letter request for change order (RFCO #21). This RFCO is being tracked on the CCR's established spreadsheet.
- Received PMIV actions from Document Control about ABF letter for CCO 19 cost. Noted an add change for this supposedly Credit CCO.

Wednesday: 2/27/08

- Worked on processing CCO 40, which has been signed by ABF recently. Finalized with Darryl Schram the memorandum and got Gary Pursell approval.
- Prepared CCO 40 package for DO processing. Package was hand-carried to DO. by Roberto Borja today. ABF original of this CCO is still at our desk.
- Reviewed with Martin Chandrawinata the response to RFI 1168 (Barrier Handrail).
- Received PMIV actions from Darryl Schram about ABF letters request for change orders (RFCO #24 & RFCO #25). These RFCO's will be tracked on the CCR's established spreadsheet.

Thursday: 2/28/08

- Received CCO 42S1 update of 2/27/08 from PB. One copy is given to Mike Travis for review.
- Reviewed with Scott Fabel the latest updates (Scott was out for couple days).
- Responded to Martin Chandraw. E-mail about MEP CCO updates and revised comments.
- Scott Fabel and I Met with Nick King of PB and went over CCO 31 documents.
- Met with Karen Wang, Clive Endress and John Majidi about Pier 7 Piazza. John will work on this project.

Friday: 2/29/08

- Participated in the MEP CCO meeting at 9:00 am.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.
- Received from Karen Wang an e-mail Meeting invitation for the Pier 7 Piazza follow-up on March 4, 08.
- Updated CCO logs to include the latest expenditure amount to Estimate #22 (2/20/08), e-mailed spreadsheets to Darryl Schram and Gary Pursell.
- Received from PB an electronic copy of CCR 42 (Tower utility Panels). This is under CT review and will be finalized to CCO 70.

SIGNATURE



(George Boughosn)

TITLE

Office Engineer, SAS



46.002