

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</p>	<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>
---	--

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 453 to 457	DATE: 03/10/08 to 03/14/08 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 3/10/08

- Prepared and filed my last week ARE report.
- Covered with Darryl Schram and Scott Fabel CCO's 42 and 43 scope of work and PB suggestion to include the light poles in CCO 42 and eliminate CCO 43.
- Called into Thomas Heidal of ABC Communication and toured the site with him in order to give us a quote for the extra work resulting from CT rental to formerly Kiewit trailers (at Chris Master request).
- Venyi Long of HQ oversight stopped by our office to inquire about some CCO' s urgency for design documents. E-mailed Venyi copy of our CCO log at his request.

Tuesday: 3/11/08

- Received from Karen Wang an e-mail notification of Meeting reschedule for the Pier 7 Piazza follow-up on March 18, 08.
- Participated in the meeting about CCO 42 scope and CT review comments. Group agreed on CCO scope as originally use to be and PB to revise plan sheets.
- Reviewed with Martin Chandrawinata the MEP RFI's and corresponding CCO's. Group to determine which CCO to assign to RFI's not yet in CCO hopper.

Wednesday: 3/12/08


- Drafted CCO 72 (Cable Electrical) Concurrence Memo and gave to Darryl Schram for review.
- Started preparing CCO 42S1 documents to send for oversite concurrences and HQ approval.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.
- Met with John Majidi of DO design and helped John take measurements of the Piazza area.
- Checked and approved few ABF invoices from the "Corner Office" for the Mission Bay offices work.

Thursday: 3/13/08

- Revised draft CCO 72 Concurrence Memo per Darryl's comment and returned it for the final review.
- Gave Rob Kobal a copy of updated CCR log for his cost analysis update.
- Met with John Majidi of DO design and helped John take measurements and elevations of the Piazza area.
- Received from PB the revised CCO 31 submittal. This is going to be finally issued to ABF.
- Revised draft CCO 31 to include the new plan sheets and RFI's, this will be forwarded to ABF.

Friday: 3/14/08

- Participated in the MEP CCO meeting at 9:00 am. At the group request, assigned new CCO number 75 to "Grounding at various Locations"; this was a carry on CCR 58.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.
- Reviewed with Mike Travis the comments on PB submittal of CCO 42S1. Confirmed and updated this CCO-RFI's in PMIV.
- Received from ABC communication requested quotes for Kiewit Trailers addl. Work and forwarded to Darryl.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---

46.002