

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>411 to 415</b>	DATE: <b>1/28/08 to 2/01/2008</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 1/28/2008 0730-1700 = 8 + 1 OT hrs

- Finished last week's diary,
- Had Roberto check CCO 15 & 52 in Scope. Both are in the system. George sent both approved CCO's to ABF.
- Discussed CCO 45 (CCO & Memo) with Darryl so we can get this ready for HQ I&A.
- Received plan sheets for CCO 53. Had Brian check them.
- Revised CCO 53 package so we can go for an HQ ATP. Got package ready fro Darryl to review.
- Worked late on CCO 53 and CCO 24.

Tuesday: 1/29/2008 0800-1200 = 4 hrs, 1230-1630 = 4 hrs sick leave


- Worked on revising CCO 24 with Jeff and gave Darryl a new CCO package with different language.
- Worked on CCO 45.
- Took 4 hours off in the afternoon. Got food poisoning and have to go home.

Wednesday: 1/30/2008 0800-1730 = 8 + 1 OT hrs

- Worked on revising CCO 24 with Jeff and gave Darryl a new CCO package with different language.
- Revised CCO 45 package. Received e-mail from Sam Choy stating that the painter may not have priced the primer correctly. ABF is looking into it. Meanwhile, getting CCO language approve din the trailer so we can get the final CCO done when the price issue is resolved.
- Placed CCO 60 signed concurrence memo into PMIV.
- Updated PMIV structure for upcoming CCO's.

Thursday: 1/31/2008 0800-1730 = 8 + 1 OT hrs

- Assigned CCO 71 for E2 Cap Beam Debonding Tape.
- I was updated to Office 2000 today due to an update to the CADb program.
- Wrote CCO 64 & 64 Concurrence Memos. Updated RFI-CCO Log so they all match.
- Darryl got CCO 53 ATP package signed by Gary and Rick. Scanned and sent CCO 53 to DO requesting HQ ATP.
- Worked late getting information for CCO 68, "Additional Tower Penetrations". Letter 1255 went out today referencing work to be covered under this CCO, but no Concurrence Memo has not yet been done by Bill Shedd's group. They're very busy, so I did it for them to get this done so we can proceed with the CCO.

SIGNATURE  TITLE **Consultant Engineer, SAS** 

46.002

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>411 to 415</b>	DATE:	<b>1/28/08 to 2/01/2008</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

Friday: 2/01/2008 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Discussed and revised CCO 68 Concurrence Memo with Mike Travis. Modified and gave to Darryl for review.
- Worked on Concurrence Memos for CCO 58 and 70. Also did research on CCO 58 for an estimate on the savings using shipping costs from DHL and UPS.
- Mike Travis reviewed the revised CCO 68 Concurrence Memo in the afternoon and Bill Shedd signed it. None of the bosses were around to sign, so will have them sign the concurrence memo on Monday.

SIGNATURE

**Scott Fabel, P.E.**

TITLE

**Consultant Engineer, SAS**