

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45


ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	432 to 436	DATE:	2/18/08 to 2/22/2008	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 08:00 STOP; 16:30	TEMPERATURE:	MIN; NA MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

Monday: 2/18/2008 Holiday = 8 hrs
 • President's Day Holiday - no work performed.

Tuesday: 2/19/2008 0800-1730 = 8 + 1 OT hrs

- Updated CCO log for CCO status meeting with ABF later today.
- E-mailed ABF copy of latest Contractor CCO log prior to the meeting.
- CCO Status meeting with ABF @ 11 AM:
 - 19: Meeting with Gary, Thomas, Cooper tomorrow (2/20) with Hassett.
 - 21: Look at wrap around again.
 - 24: Extra weight of Skyway rail could be equal or less. ABF (Sam) asked ZPMC for breakdown of increase.
 - 25: Mason-Bowman still repricing.
 - 26: Sam got revised price from ZPMC, but still high. Looking for local fabricator. Steve B. said we could probably wave and allow the purchase of local material for this change.
 - 27, 28, 31, 32, 33 & 34: No change.
 - 36: Removed RFI 666 from CCO 36s0 and put into 36s1. Revising list of plan sheets as well. To get a new draft to ABF later today.
 - 37: No news.
 - 38s1: Steve and Jeff reviewing.
 - 40: With Scott (me). Being processed.
 - 41: Sam doesn't know status.
 - 42, 42s1: Proceeding with review.
 - 44: No news.
 - 45: Sub wants to meet sometime in March to discuss language in CCO. Need to fix MOH language in CCO. Also waiting on "MCU" approval from METS.
 - 48: No news.
 - 49: Sam says we may have to supplement money.
 - 50: Adds two stiffeners (6 tonnes). ABF needs to look at weight to see if it affects the temp tower and weight control program.
 - 52: Many EWB's just submitted for payment (~\$17K).
 - 53: No news.
 - 56: Ron (ABF) owes input to Rick (CT). ABF says not high priority.
 - 57: Need to forward draft to ABF.
 - 60: ABF submitted costs. Under review by Jeff and Steve.
 - Brandon/Sam want a CCO number assigned to RFIs that state a CCO forthcoming. Right now, they are fronting about \$200K of drafting costs from RFIs that state a CCO is forthcoming. CCO 24 has about \$60K in drafting and MEP issues have about \$160K.

SIGNATURE  TITLE **Consultant Engineer, SAS** 

46.002

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **432 to 436** DATE: **2/18/08 to 2/22/2008** S M T W T F S (Circle Day)

SHIFT HOUR: START; **08:00** STOP; **16:30** TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weekly Statement of Working Days)**

- Next meeting is Tuesday, March 4 at 11 AM.
- Later in the day updated Contractor RFI log due to today's meeting.
- Worked late revising CCO 36s0 and updating RFIs in PMIV to reflect the change. Sent a revised draft CCO 36s0 to ABF and CT for review.

Wednesday: 2/20/2008 0800-1630 = 8 hrs

- Reviewed RFI 1183 with Ajay.
- Wrote Draft CCO 40 Memorandum.
- Updated CCO log with George for today's meeting.
- Had bi-weekly CT CCO meeting in the afternoon.

Thursday: 2/21/2008 0730-1600 = 8 hrs

- Safety and Staff meeting in the morning.
- Sent revised draft CCO 57 and spec language to ABF and CT staff for review.
- Revised and finalized CCO 24 letter on lengths of Skyway rail.

Friday: 2/22/2008 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Discussed CCO 31 plan sheet package with CT and PB. CCO package to be revised and resubmitted next week.
- Reviewed RFI-CCO Hopper reports with Darryl and Don Ross to determine what reports we want to get from Integral Vision.

SIGNATURE  TITLE **Consultant Engineer, SAS** 

Scott Fabel, P.E.