


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	446 to 450	DATE:	3/03/08 to 3/07/2008	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 08:00 STOP; 16:30	TEMPERATURE:	MIN; NA MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

Monday: 3/03/2008 0800-1630 = 8 hrs

- Finished last week's diary and timesheet.
- Received revised CCO 31 sheets from PB. Rachel currently reviewing. I examined the plan sheets to get them ready for the Plan Sheet Library, but still found problems with missing PE and signatures on some sheets.
- Revised CCO 38s1 Concurrence Memo.
- Received CCR 50. Started new file category 58 to cover Caltrans Change Requests. This CCR 50 is filed under PMIV File Cat 58.050.

Tuesday: 3/04/2008 0800-1630 = 8 hrs

- Gave CCO 63 CM to bosses for signature.
- Gave CCO 62, 65 & 67 to Mark Woods for signature.
- Updated CCO Log for CCO Meeting with ABF later today.
- CCO Status Meeting with ABF:
 - S. Choy, B. Yee, J. Ocampo and myself. S. Bonnett could not make it today.
 - Sam said TYLin is moving into KFM's old trailers. Wondered to know if this is part of a CCO or not. This was news to us, and we would get back to him.
 - 19: ABF submitted CTLLC's legal costs to CT (probably Gary?).
 - 24s0: May submit \$60K from Candraft due to change from "S" to "W" to "Built Up". ABF wants no trolley changes in s0. Will set up a meeting with Sam and Brian Boal when Brian gets back from China next week.
 - 25 - 34: Nothing new.
 - 36: ABF still collecting comments.
 - 38s1: CT reviewing.
 - 41: Nothing new.
 - 42s1: \$80K from Candraft coming.
 - 43-44: Nothing new.
 - 45: ABF just got spec from Steve. Sending to FW Spencer. Will send ABF a new draft of the CCO with modified MOH payment clause to include pipe.
 - 48: Nothing new.
 - 50: Sam says to CT this week.
 - 53: Sam says costs to CT next week.
 - 56: Sam says Ron Crockett to give copies of info to Gary soon.
 - 57: I told Sam that he needs to give us back the "old" (wet) CCOs they are not going to sign back with a letter stating why they are not signing.
 - 59: \$80K for detailing.

SIGNATURE  TITLE **Consultant Engineer, SAS**

03/10/08

46.002

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 446 to 450	DATE: 3/03/08 to 3/07/2008	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- ** CCO 12: Oakland Mole (Touchdown) has a security guard. It was KFM, but needs to get paid. Sam says CT to pay 100% of this guard as of 3/1/08 and split portion of Pier 7 guard with ABF as well.
- Next meeting: Tues 3/11/08 at 11 AM (1-week instead of 2), then 3/25/08 at 11 AM (2 weeks after that one).
- Revised CCO 45 language and sent to CT/ABF for comments.
- Set up next two ABF-CT meetings for 3/11 and 3/25 as agreed with ABF.
- Received CCO 71 plan sheet package (2 sets) from TYLin late in the day.

Wednesday: 3/05/2008 0800-1630 = 8 hrs


- Gave CCO 71 plan sheet package to Gil for review. He came back later and said it looked good. He thought the CCO would be little or no cost. Revised CM accordingly and gave it to Darryl for review.
- Worked on CCO Log for today's internal CCO meeting.
- Had internal CCO meeting in the afternoon.
- Received CCO 44 package from PB, but memorandum had "CCO 42" language in the body of the text. No info on what the plan sheets included. PB (Saeed) came at the end of the day and took them back to fix the memorandum.

Thursday: 3/06/2008 0700-1530 = 8 hrs

- Safety and staff meeting in the morning.
- Received another set of CCO 44 plan sheets from PB with the correct memorandum. However, PB did not go through document control. Sent package to document control to make sure it gets in PMIV. George gave Bill Shedd a copy of the sheets for review. This is not a hot issue for CCO 42 has to go out first.
- Sent updated HQ ATP time deadlines required per Construction Bulletin CPB 6-1 for CCOs 26 & 37 to Ken Darby. The e-mails requested a time frame of 8/17/08 (CCO 26) and 8/15/08 (CCO 37) as new deadlines. The delay in obtaining a price agreement with the Contractor is due to the fact that ZPMC has been slow at getting us the information we have requested to resolve costing for the CCOs.

Friday: 3/07/2008 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Went to YBI for a field trip. Saw Gil on top of W2. Took pictures.
- Mike Forner signed CCOs 63 & 67 CMs. Scanned and placed them into PMIV.
- Received note from Sam Choy on what RFIs are in CCO 62 (old 21s1). Sent him a new RFI-CCO Hopper report for CCO 62, which included all the RFIs (except 1185) that he had shown in his breakdown.

SIGNATURE		TITLE	Scott Fabel, P.E.	Consultant Engineer, SAS	
-----------	---	-------	--------------------------	---------------------------------	---