

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 453 to 457	DATE: 3/10/08 to 3/14/08 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 3/10/2008 0800-1630 = 8 hrs


- Finished last week's diary and timesheet.
- Received e-mail approval from Sam Choy of ABF that CCO 57 language is OK with ABF and JSW.
- Received CCO 41 updated plan sheets with spec changes. Gave copy to Mark Woods for review.
- Discussed CCO 42 & 43 plan sheet packages with George and Darryl.

Tuesday: 3/11/2008 0800-1630 = 8 hrs

- Updated CCO Log.
- Sent ABF CCO log for today's meeting. I will be at a MEP meeting scheduled at the same time, so will obtain meeting notes from Jeff later on.
- Updated CCO 65 CM to include some additional RFIs per Mark Wood's request. Gave CM to Jeff Ocampo to prepare a cost estimate prior to getting CM signed.
- CCO 42 & 43 meeting with CT/ABF/PB at 11 AM:
 - PB had a conference call with Rocky at PB (San Francisco) to discuss the details of the changes needed for CCO 42.
 - Removing clouds around light poles. CCO 42 (R2 sheets) will not have a cloud or delta, but will show the clouds and delta on the R3 sheets to be covered under CCO 43.
- Sat-in on tail end of ABF CCO Meeting. These are my notes:
 - Send new CCO 57 to HQ for I&A. (Got 2nd original wet signature returned unsigned from ABF - 1st version).
 - Check on CCO 45 for HQ buy-off on MOH spec change.
 - Talk with Steve and Jeff on CO 24s0.
 - Steve needs detail on CCO 38.
 - Next meeting with ABF: 3/18, 4/1 and 4/15 per Sam's schedule.
- Had RFI-CCO meeting in the afternoon with MEP group (which included ABF) to go over RFIs and assign RFIs into CCOs.

Wednesday: 3/12/2008 0800-1630 = 8 hrs

- Worked on CCO 66 (Caulking) CCO info.
- Met with TYLin (James and Alex) to go over CCO 53 and discuss priorities of CCOs for them to work on. Also, James said that he is getting various CCO request from non-Senior (team leaders) and asked if I can talk with the Seniors to make sure they follow the correct procedure of having the Seniors request for an RFI to be included into a CCO. Later sent TYLin (and copied Seniors) a priority list on CCOs for TYLin to work on.

SIGNATURE  TITLE **Scott Fabel, P.E.**
 CONSULTANT ENGINEER, SAS

46.002

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 453 to 457	DATE: 3/10/08 to 3/14/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	


WEATHER:
(NA – See Weekly Statement of Working Days)

Thursday: 3/13/2008 0830-1700 = 8 hrs

- Revised CCO 57 package as discussed with Sam Choy's e-mail.
- Got CCO 57 package ready for Warren to review and Brian to sign. Had to make more changes to the CCO language (1st page only) and sent it to Sam Choy for review.
- Received CCO 31 plan sheet package from PB (through PMIV). Rachel reviewed CCO 31 sheets and are ready for final CCO. I reviewed the plan sheets and placed them in the plan sheet library.
- Helped update the notes for tomorrow's MEP weekly status meeting.

Friday: 3/14/2008 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Fall protection class was cancelled due to the instructor out of town. To be rescheduled in about 2 weeks time.
- Composed and sent Letter 1541 to ABF regarding CCO 31.
- Discussed CCO 42s1 issue with Mike Travis and George.

SIGNATURE 	TITLE Scott Fabel, P.E.	Consultant Engineer, SAS 
--------------------------------------------------------------------------------------------------	-----------------------------------	-----------------------------------------------------------------------------------------------------------------------