

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>460 to 464</b>	DATE: <b>3/17/08 to 3/21/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>		

Monday: 3/17/2008 0800-1630 = 8 hrs

- Finished last week's diary and timesheet.
- Worked all day on getting CCO 41 CCO, specs and language ready to get HQ ATP since we now have a spec change.

Tuesday: 3/18/2008 0800-1630 = 8 hrs

- Updated CCO log for meeting with ABF at 11 AM.
- 11 AM meeting with ABF on CCO's:
  - Jeff and Steve are not here today. It was Sam, Brandon and myself. Meeting started at 11:23 AM, for ABF was late.
  - CCO 5: Photography CCO does not explain who "owns" the video/pictures. Sam says we will need a supplement to include language that CT would own the rights of the video/pictures.
  - 19: ABF send Gary copies of costs. CT reviewing.
  - 31: ABF reviewing whole new package, even though only some of the sheets were updated. Additional costs from Candraft/Hansler to review this updated package. ABF would only like the updated sheets only next time with a "ATP Supplemental" letter referring to the updated sheets.
  - 41: Gave Sam a hard copy draft CCO 41 to review the spec changes and plan sheets. He asked me to send him an electronic copy so he can send it to his subs.
  - 45: Sam says unofficially no change in cost, but has not received anything in writing yet from his sub.
  - 4/15 meeting changed to 4/8, then two weeks after that (4/22). After the meeting I went and updated the room reservation sheet and send revised invitations for these two dates.
- Sent latest RFI-CCO Hopper reports to ABF for their review.
- Went through RFI-CCO Hopper and updated CCO log reference section in regards to PMIV RFIs.
- Revised CCO 65 CM and gave it to Mark Woods for signature.

Wednesday: 3/19/2008 0800-1730 = 8 + 1 OT hrs

- Updated CCO log for weekly meeting.
- Had internal CCO meeting in the afternoon.
- Bill Shedd signed CCO 72 CM. Got Gary and Rick to sign. George gave it to Mike Forner to sign.
- Assigned CCO 76 to Hinge K Seismic Joint. Hot issue. TYLin to supply plan sheets next week.
- Worked late on CCO 42 & 43 with Mike Travis on detail/CCO issues.

SIGNATURE  TITLE **Consultant Engineer, SAS** 

03/21/08 **46.002** File Name: ARE Diary - Week Ending 20080321 - Fabel.doc Page 1 of 2

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>460 to 464</b>	DATE: <b>3/17/08 to 3/21/08</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Thursday: 3/20/2008 0800-1630 = 8 hrs

- Safety and staff meeting in the morning.
- Updated CCO log and PMIV.
- Reviewed last 2 weeks of letters to/from ABF in PMIV to make sure the letters that reference CCO's are cross-referenced and copies are placed in the CCO binders.
- Set up CCO 75 & 76 filing system.

Friday: 3/21/2008 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Sent e-mail to PB, TYLin and CT regarding the agreement at Wednesday's (3/19/08) CCO meeting to make sure the State-furnished light poles, luminaires and lowering devices are to be in CCO 43, not CCO 42. See CCO 43 binder for copy of e-mail and details.
- Updated CCO 62 and 65 CMs. Gave them to Mark Woods with cost estimates (prepared by Jeff), so he can sign the CMs.
- Worked the rest of the time on MEP issues.

SIGNATURE 	TITLE <b>Scott Fabel, P.E.</b> <b>Consultant Engineer, SAS</b>
--	--