

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 446 to 450	DATE: 3/3 to 3/7/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 3/3/08 0700 - 1530 = 8 hrs

- Searched for ABF's Pre-Award Information/Questionnaire responses in the project records
- Reviewed Ajay Sehgal's CCO 24 SO cost estimate on traveler rail quantities
- Discussed RFCO 24 issues with Darryl

Tuesday: 3/4/08 0700 - 1530 = 8 hrs

- Attending CCO meeting with ABF
- ABF's PAIQ responses are with Gary Pursell and is confidential information
- Checked CCO 24 cost estimate for discrepancy in rail quantity for the 18 crossbeams
- Started working on CCO 63 cost estimate

Wednesday: 3/5/08 0700 - 1530 = 8 hrs

- Continued working on CCO 63 cost estimate
- Attended internal CCO meeting

Thursday: 3/6/08 0700 - 1530 = 8 hrs

- Attended SAS safety and staff meeting
- Completed CCO 63 cost estimate
- Worked on spreadsheet of Hassett payments for CCO 19 and provided Gary a hard copy

Friday: 3/7/08 0700 - 1530 = 8 hrs

- Provided Scott a copy of CCO 63 cost estimate
- Met with Sam Choy to discuss CCO 60 cost
- Added Hassett payment made under CCO 23 to the Hassett cost spreadsheet and provided Gary a revised copy
- Revised CCO 60 cost estimate to reflect some discussions with Sam Choy

SIGNATURE 	TITLE Jeff Ocampo CONSULTANT ENGINEER, SAS
03/10/08	Page 1 of 1

46.002