

Job Stamp
04-0120F4
SFOBB SAS

Report No. 420
Date 02/06/08
Shift Hours Start 1400 Stop 1515

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.											IDLE OR DOWN		REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
	1	Foreman	8.0									Richard Heibert	Traylor	
	1	Laborer	8.0									Morgan Mafoodi	Traylor	
	1	Laborer	8.0									Ken White	Traylor	
	1	Crane operator	8.0									Bill White	Traylor	
	1	Surveyor	8.0									Chris Roberts	Traylor	
	1	Surveyor	8.0									Jim Allen	Traylor	
4100W		Maintowoc	3.0							5.0				

Date: 02/06/08

Weather: Partly cloudy and sl. breeze today. Temp: max 54°, min 44° F. Wind 5 mph

Description of Operation:

Morgan (Traylor) clearing and grubbing today by hand with pick axe, weed wacker and chain saw to prepare the ground for silt fence and fiber rolls on north side of the project site just below concrete wall built by German prisoners. Richard and a surveyor in the crane's manbasket to shoot a few points on the hillside. Ken holding lines to manbasket for control and to prevent it from spinning. Crane is Maintowoc 4100W.

Note:

Inspector:

Frances Maroni 

46-002

