

Job Stamp
04-0120F4
SFOBB SAS

Report No. 421
Date 02/07/08
Shift Hours Start 1030 Stop 1130

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.											IDLE OR DOWN		REMARKS								
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	8	9	10	11	12	1	2	3					Name	Contractor					
EQUIPMENT AND/OR LABOR:																					
	1	Foreman	8.0									Richard Heibert	Traylor								
	1	Laborer	8.0									Morgan Mafoodi	Traylor								
	1	Laborer	8.0									Ken White	Traylor								
4100W	1	Crane operator	8.0							5.0		Bill White	Traylor								
	1	Laborer	8.0									Jerome LeBrane	Traylor								

Date: 02/07/08

Weather: Sunny and sl. breeze today. Temp: max 55°, min 39° F. Wind 4-10 mph

Description of Operation:

Morgan, Richard and Jerome continue clearing and grubbing by hand with pick axe, weed wacker and chain saw to install silt fence and fiber rolls on north side of the project site just below concrete wall built by German prisoners. Approximately 30 feet of silt fence and fiber rolls installed. Notified Richard (foreman) and Howard Jordan (Supt.) that the silt fence requires more staking (every 4 ft.) and fiberrolls need to be overlapped. Crane is Maintowoc 4100W.

Note:

Inspector:

Frances Maroni 

46.002

JS