

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>467 to 471</b>	DATE: <b>3/24/08 to 3/28/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>		

Monday: 3/24/2008

0800-1630 = 8 hrs

- Finished last week's diary and timesheet.
- Had MEP CCO 42 & 43 meeting at 1 PM.
  - Meeting attendees included Nick, Rocky & Sanito (by phone), Grady, Darryl, April, Mike and myself.
    - Darryl always had CCO 42 lighting in 43, but lighting keeps migrating back to 42.
    - Rocky said on 3/11 they agreed to put 42 light info (state furnished) into 43, but would only remove delta and clouds.
    - PB to resubmit 42 due to other comments from CT. Nick was informed by Nabil Hissen to "not give an inch" until Saeed gets back from China. (Bill S is also in China right now).
    - Summary: Tabling CCO 42 & 43 state furnished lighting issue until Bill and Saeed get back from China, but will work on other comments to CO 42.
- Received TYLin plan sheet update to CCO 44 (Handrail) and CCO 53. George gave MEP group copy of CCO 44 to review and I gave a copy of CCO 53 to Brian's group (Bob) to review.
- Forwarded CCO 53 plan sheet comments from ABF to CT and TYLin so they could coordinate and agree on any revisions to the plan sheets.
- Sent Sam Choy (ABF) copy of latest RFI-CCO Hopper list in Excel format so they can compare with their spreadsheet.

Tuesday: 3/25/2008

0800-1630 = 8 hrs

- Received and transmitted CCO 42 review comments done by Mike Travis and Sandy Michelloti to PB for corrective action. Documents sent through PMIV, Transmittal No. 05-17-02.000114.
- Received CCO 43 updated plan sheets from PB. Informed Mike Travis.
- Worked on other CM's as well today.

Wednesday: 3/26/2008

0800-1730 = 8 + 1 OT hrs

- Contacted TYL on status of CCO 76 plan sheets. We had them down to deliver the plan sheets today, but Alex Sanjines says they will not come now until Friday (3/28).
- Discussed CCO 41 welding procedures with Bob Brignano. Discussed with Mark Woods as well. Will probably write ABF a letter stating to perform the required testing procedures to make sure they work and that work will be covered under the forthcoming CCO 41.
- Went through old e-mails and filing emails into CCO binders and discussing them with the MEP group on the assignment of various RFIs into CCOs.
- Wrote CCO 71 Concurrence Memo. Discussed with George and made modifications tot eh CM language.

SIGNATURE

Scott Fabel, P.E.

TITLE

Consultant Engineer, SAS

03/31/08

REC'D APR 01 10 00 40 25

File Name: ARE Diary - Week Ending 20080328 - Fabel.doc

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>467 to 471</b>	DATE: <b>3/24/08 to 3/28/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>		

Thursday: 3/27/2008 0800-1630 = 8 hrs

- Went through past e-mails to make sure the information is properly documented into the CCO binders.
- Researched CCO correspondence from PMIV action items to make sure the info is in the CCO binders as well as properly linked/cross-referenced in PMIV.
- Reviewed and sent CCO 72 review comments back to PB through PMIV.

Friday: 3/28/2008 Company Training = 6 hrs, SAS = 2 hrs

- Had Fall Protection class from 0800-1430. Time is on company overhead (training). Not billed to Caltrans.
- Worked on CCO 42 & 43 issues the rest of the day.
- Alex Sanjines called and said CCO 76 plan sheets will not be ready until early next week.

SIGNATURE

**Scott Fabel, P.E.**

TITLE

**Consultant Engineer, SAS**

03/31/08