

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 439  
Project Work Day No. 649  
Date 02/27/2008  
Shift Hours Start 0700 Stop 15:30  
Inspector Shift 6:30 AM to 3:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS					
Equip. #	N O - M E N	DESCRIPTION (Of Equipment or Labor)														IDLE OR DOWN	Name	Contractor
1																		
2																		
3																		
4																		
5																		
6																		
7																		

- Reviewed RFIs & SUBs sent by A. Wong to select those that were relevant to the E2 cross beam;
- Went back to Berth 7 with Aaron to see the progress of ABF on assembling the crane barge. The Contractor did not show much progress since yesterday. Aaron took a photo to document this progress.
- With Aaron, we made a trip to the island to familiarize ourselves with the ongoing work at W2. We spoke to Mat, who was watching the ssemblage of the template for the pipe beam. We also took a tour of work up on the bent cap.
- Read the sections of the Special Provisions that pertain to the E2 cap beam.

Inspector: *Saman Soheili*  
Saman Soheili Trans Engineer (D)/Asst. Struct. Rep