

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 462
Project Work Day No. 672
Date 03/21/2008
Shift Hours Start 0700 Stop 15:30
Inspector Shift 6:30 AM to 3:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**


HOURS - ITEM NO.												REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	1	2	3	4	5	6	7	8	9			10	11	12
EQUIPMENT AND/OR LABOR:																
1																
2																
3																

- From 8Am to noon, I was at the Hayward lab for the purpose of getting certified in sampling & testing of the Self Consolidating Concrete (SCC);
- Reviewed the falsework plan and the special provisions;
- Gil spoke to me again in regards to the urgency of the survey data and we discussed the fact that ABF's survey data leaves a lot to be desired.

I indicated that I had no success speaking to any T. Y. Lin people yesterday. On that note, I went to their offices today and had a long conversation with Alex and J. Duxberry (who joined in about 1/2 hour into my conversation with Alex.) I told Alex that as far as I was concerned, ABF needs to provide us with the CL of the Bridge, the "E" line and the "W" line so we could check the location of the falsework posts and the sand jacks and all the pertinent work on the footing. If there are more critical points needed, I added, T. Y. Lin could point it out so CT can finalize a response to ABF's LTR 475. This letter was sent in response to CT letter 1435. Alex said that they would look into this matter and will have a response by Monday.

D. Bradd came in with ABF-TRN-0008, in which they transmitted data on the CL of the pier and falsework posts offsets in relation to this line. However, there is no relationship between the "E", "W", or the CL of the bridge established in this transmittal. Although D. Bradd indicated that he has enough data to establish these prominent & critical lines, Gill said that the onus should be on ABF to provide us with the information and we will only act in the capacity of QA in checking their data.

Inspector:

Saman Soheili  Trans Engineer (D)/Asst. Struct. Rep